

VICINITY MAP


Sheet Index				
Sheet Number	Sheet Title			
C100	Cover			
C101	Legend & General Notes			
C200	Existing Conditions & Demolition Plan			
C300	Site Plan			
C301	Landscape Plan			
C400	Erosion Control Notes			
C401	Erosion Control Notes			
C402	Initial Erosion Control Plan			
C403	Intermediate Erosion Control Plan			
C404	Final Erosion Control Plan			
C405	Erosion Control Details			
C406	Erosion Control Details			


North Campus Preliminary Grading

PREPARED FOR

ANI

2604 WASHINGTON RD AUGUSTA GA, 30904





LOCATION MAP

PROJECT DATA:

- ACREAGE OF PROPERTY:
 ACREAGE OF DEVELOPMENT:
 OWNER/DEVELOPER:
- 403.12 ACRES 6.58 ACRES
- 2604 WASHINGTON RD AUGUSTA GA, 30904 24 HOUR CONTACT: NAME: JEFF SMITH
- PHONE: 706-667-6301 EROSION 24 HOUR CONTACT: NAME: W. BRAD OWEN

- 7.69 ACRES 0.17 ACRES 3.89 ACRES
- **ULTIMATE STREAM:** SAVANNAH RIVER GOLF COURSE AMENITIES 9. EXISTING LAND USE:
- 10. PROPOSED LAND USE: GOLF COURSE AMENITIES 11. THE SITE RELEASES INTO THE CITY OF AUGUSTA STORM DRAINAGE ALONG WASHINGTON ROAD AND THEN RELEASED BACK ON TO AUGUSTA NATIONAL GOLF COURSE PROPERTY SOUTH OF
- B2 (GENERAL BUSINESS) 13. SURROUNDING LAND USE & ZONING: R1 (SINGLE FAMILY RESIDENTIAL); B2 (GENERAL BUSINESS)
- 14. ACCORDANCE TO FEMA FIRM PANEL NO. 13245C0020G, NO PORTION OF THE PROJECT SITES WITHIN THE LIMITS OF THE 100 YEAR FLOOD PLAIN.

 15. THERE ARE NO STATE WATERS WITHIN 200 FEET OF THE PROJECT SITE AS SHOWN ON THE
- 16. LOCAL AD-VALOREM TAXES HAVE BEEN PAID.
- 17. ALL PROPERTY ON AND AROUND THE PROPOSED DEVELOPMENT IS OWNED BY THE AUGUSTA NATIONAL GOLF CLUB AN IS LISTED UNDER TAX MAP PARCEL 019-2-166-03-0. 18. CONSTRUCTION EXIT COORDINATES LAT: 33.503044 LONG: 82.014836

PREPARED BY



March 1, 2022

STORM WATER QUALITY TABLE

ID# STF	RUCTURE #/LOCATION	TYPE OF FEATURE	MANUFACTURER/MODEL #	SHEET#	DESIGN FLOW	MAX FLOW
1 CRU	JSH AND RUN	POROUS ASPHALT	CUSTOM DESIGN	C404	16.33 CFS	16.33 CFS

STORMWATER QUALITY SYMBOL AT EACH FEAUTRE ON SITE PLAN WHICH CORRESPONDS TO THE ITEM ON THE CHART.



TOTAL WATER QUALITY VOLUME REQUIRED 1951 CF TOTAL WATER QUALITY VOLUME PROVIDED

BENCHMARK DATA

NAME	DESCRIPTION	PT#	NORTHING	EASTING	ELEVATION
BM-1	ZPKN	6005	1274317.96	702511.04	301.09 (NAVD88)
BM-2	Z4CR	6006	1274317.96	702320.85	296.69 (NAVD88)

BENCHMARK DATA:

1. COORDINATE SYSTEM IS STATE PLANE NAD 1983.
2. ALL DISTANCES SHOWN ARE GROUND.

PARCEL NUMBERS OF PROPERTIES FOR THIS PROJECT:

019-2-166-02-0

019-2-166-03-0

019-2-166-05-0

019-2-166-06-0

019-2-166-07-0

019-2-166-08-0







LEGEND			
EBGEND		_	
	MAJOR CONTOUR (EXISTING)	q	PROPOSED REDUCER
	MINOR CONTOUR (EXISTING)		EXISTING POST INDICATOR
210	MAJOR CONTOUR (PROPOSED)	©	PROPOSED POST INDICATOR
210	·		
210-	MINOR CONTOUR (PROPOSED)	0	EXISTING SANITARY TAP
	EXISTING BOUNDARY	0	EXISTING SANITARY CLEAN OUT
	EXISTING ADJOINER	\bowtie	EXISTING WATER VALVE
			PROPOSED WATER GATE
	PERMANENT EASEMENT	×	VALVE
	TEMPORARY EASEMENT	\bowtie	PROPOSED SANITARY GATE VALVE
	25' BUFFER	N	PROPOSED SANITARY VALVE
	ENVIRONMENTALLY SENSITIVE AREA		EXISTING GAS METER
	ENVIRONMENTALLY SENSITIVE AREA	36H	EXISTING GAS WETEN
	EDGE OF WATER		PROPOSED GAS METER
	TREE LINE	\otimes	EXISTING GAS VALVE
	EXISTING AUGUSTA	\otimes	PROPOSED GAS VALVE
	NATIONAL UTILITY PROPOSED AUGUSTA		
ANUANUANUANU	NATIONAL UTILITY	⊙ B−#	BORING
ououou	EXISTING OVERHEAD UTILITY (UNSPECIFIED)	⊕ BM−#	BENCHMARK
UEUEUEUEUEUEUEUE	EXISTING UNDERGROUND POWER	A/C	AIR CONDITIONER
UE	PROPOSED UNDERGROUND POWER	BFP	BACKFLOW PREVENTER
	EXISTING OVERHEAD POWER	С	CABLE
	PROPOSED OVERHEAD POWER	CO	CLEAN OUT
	EXISTING UNDERGROUND TELEPHONE	СН	CHINABERRY TREE
	PROPOSED UNDERGROUND		
UT	TELEPHONE	CM	CREPE MYRTLE TREE
	EXISTING OVERHEAD TELEPHONE	CP	CONCRETE PAD
oror	PROPOSED OVERHEAD TELEPHONE	СМР	CORRUGATED METAL PIPE
ucucucuc	EXISTING UNDERGROUND CARLE	CPP	CORRUGATED PLASTIC PIPE
ucucucuc	PROPOSED UNDERGROUND CABLE	CW	CHILLED WATER
	EXISTING FIBEROPTIC	DGWD	DOGWOOD TREE
F0F0F0	PROPOSED FIBEROPTIC	DI	DROP INLET
	EVICTING CAC	DID	DUCTUE IDON DIDE
	EXISTING GAS	DIP	DUCTILE IRON PIPE
	PROPOSED GAS	DWT	DOUBLE WING DRAP
	EXISTING WATER	EBX	ELECTRICAL BOX
	PROPOSED WATER	EO	ELECTRICAL OUTLET
	EXISTING SANITARY SEWER	F	FOUNTAIN
SAN—SAN—SAN—SAN—SAN—SAN—SAN—SAN—SAN—SAN—	PROPOSED SANITARY SEWER	FP	FLAG POLE
хх	FENCE: EXISTING	FO	FIBEROPTIC
xxx	FENCE: PROPOSED	G	GAS
	FENCE: EXISTING CHAINLINK	GM	GAS METER
	FENCE: PROPOSED CHAINLINK	GP	GUY POLE
	FENCE: EXISTING WIRE	GUY	GUY WIRE
	FENCE: PROPOSED WIRE	GT	GRATE TRAP
	FENCE: EXISTING WOOD	GV	GAS VALVE
	FENCE: PROPOSED WOOD	HBT	HOOD BACK TRAP
	ORANGE BARRIER FENCE	HRDWD	HARDWOOD TREE
	OR C-POP SILT FENCE	•	
x x x x x x x	SILT FENCE	ICV	IRRIGATION CONTROL VALVE
	EXISTING BUILDING	IE=	INVERT ELEVATION
	PROPOSED BUILDING	LP	LIGHT POLE
	EXISTING CONCRETE/PAVING	MAG	MAGNOLIA TREE
	PROPOSED CONCRETE		
[44], v.	AND/OR PAVING	MPL	MAPLE TREE
	EXISTING ASPHALT PAVING	MW	MONITORING WELL
	PROPOSED ASPHALT PAVING	OTF	OPEN TOP FOUND
-	EXISTING GRAVEL PAVING		
	OR RIP-RAP	PN	PINE TREE
	PROPOSED GRAVEL PAVING OR RIP-RAP	PE	PECAN TREE
The state of the s	EXISTING BRICK PAVING	РМ	POWER METER
The state of the s	PROPOSED BRICK PAVING	PO	POWER OUTLET
-/			
	EXISTING UTILITY POLE	PP	POWER POLE
"	PROPOSED UTILITY POLE	PVC	POLYVINYLCHLORIDE PIPE
Ø	EXISTING STRAIN POLE	RCP	REINFORCED CONCRETE PIPE
· _ /			REDUCED PRESSURE ZONE
Ø	PROPOSED STRAIN POLE	RPZ	BACKFLOW PREVETER
(—	EXISTING GUY WIRE	SAN	SANITARY SEWER
< -	PROPOSED GUY WIRE	SAP	SAPLING TREE
	EXISTING ELECTRIC LIGHT	SD	STORM DRAIN
☆	EXISTING LIGHT POLE	SH	SPRINKLER HEAD
	PROPOSED LIGHT POLE	SP	SPEAKER POLE
	EXISTING MANHOLE	SWT	SINGLE WING TRAP
$\widetilde{\bigcirc}$	PROPOSED MANHOLE	T=	TOP ELEVATION
\bigcup_{\sim}			
	EXISTING FIRE HYDRANT	ТВ	TRUNCATED DOME
\heartsuit	PROPOSED FIRE HYDRANT	TP	TELEPHONE PEDESTAL
Ф	EXISTING IRRIGATION VALVE	TSB	TRAFFIC SIGNAL BOX
			TRAFFIC SIGNAL CABINET
Φ	PROPOSED IRRIGATION VALVE	TSC	
\boxtimes	EXISTING WATER METER	TSP	TRAFFIC SIGNAL POLE
\otimes	PROPOSED WATER METER	WF	WATER FOUNTAIN

GENERAL NOTES:

I. ALL WORK TO BE DONE IN ACCORDANCE WITH THE LATEST EDITION OF THE STANDARD SPECIFICATIONS OF THE GEORGIA DEPARTMENT OF TRANSPORTATION, THE AUGUSTA PUBLIC WORKS DEPARTMENT, AND THE PROJECT SPECIFICATIONS.

2. COORDINATE ROAD CLOSINGS AND DETOURS WITH THE AUGUSTA-RICHMOND COUNTY PUBLIC WORKS & ENGINEERING DEPARTMENT (706) 821-1706. 3. CERTIFIED FLAGGERS AND/OR ARROW BOARDS WILL BE REQUIRED TO MAINTAIN TRAFFIC CONTROL WHILE WORKING WITHIN THE LIMITS OF PUBLIC OR PRIVATE ROADWAYS

DATE OF SURVEY - THIS MAP CONTAINS AERIAL AND GROUND SURVEY WORK PERFORMED BY CRANSTON ENGINEERING GROUP, P.C. 5. THE DATA, TOGETHER WITH ALL OTHER INFORMATION SHOWN ON THESE PLANS, OR INDICATED IN ANY WAY THEREBY, WHETHER BY DRAWINGS OR NOTES OR ANY OTHER MANNER, ARE BASED UPON FIELD INVESTIGATIONS AND ARE BELIEVED TO BE INDICATIVE OF ACTUAL CONDITIONS. HOWEVER, THE SAME ARE SHOWN AS INFORMATION ONLY AND ARE NOT GUARANTEED.

6. THE CONTRACTOR WILL IMMEDIATELY NOTIFY THE OWNER IN THE EVENT THAT PREVIOUSLY UNKNOWN HISTORICAL OR ARCHEOLOGICAL SITES ARE DISCOVERED DURING CONSTRUCTION. NO ADDITIONAL WORK IN SUCH AREAS WILL BE ALLOWED UNTIL AUTHORIZED.

7. ALL CONSTRUCTION OF WATER & SANITARY SEWER LINES SHALL BE IN ACCORDANCE WITH AUGUSTA UTILITIES DEPARTMENT'S STANDARDS & 8. ALL STRUCTURES, TREES AND SHRUBS WHICH ARE WITHIN THE DESIGNATED CONSTRUCTION EASEMENT, BUT OUTSIDE THE LIMITS OF CONSTRUCTION

SHALL NOT BE DISTURBED UNLESS OTHERWISE INSTRUCTED BY THE ENGINEER. 7. CONTRACTOR IS TO CLEAN ALL STORM WATER INLETS AND PIPE AT THE COMPLETION OF CONSTRUCTION TO REMOVE ANY SILT AND DEBRIS. THE CLEANING OF DROP INLETS, CULVERTS, AND PIPES (EXISTING AND PROPOSED) SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT, NO ADDITIONAL PAYMENT WILL BE MADE THEREFOR. 8. UNSUITABLE AND SURPLUS EXCAVATION MATERIAL NOT REQUIRED FOR FILL SHALL BE DISPOSED OF OFFSITE UNLESS ONSITE WASTE OR SPOIL AREAS

ARE PROVIDED. 9. THE COST OF INSPECTION BY AUGUSTA-RICHMOND COUNTY'S DEPARTMENT OF PUBLIC WORKS & ENGINEERING, BEFORE OR AFTER REGULAR WORKING HOURS, ON SATURDAYS, SUNDAYS OR LEGAL HOLIDAYS, SHALL BE PAID FOR BY THE INDIVIDUAL REQUESTING THE INSPECTION AT A RATE OF 1-1/2 TIMES THE REGULAR SALARY OF THE INSPECTOR PLUS 7.65% FROM THE EMPLOYERS FICA/MEDICARE MATCH. APPROVAL FOR THE INSPECTION OUTSIDE OF NORMAL WORKING HOURS SHALL BE OBTAINED FROM THE COUNTY ENGINEER 48 HOURS IN ADVANCE. PRIOR TO THE COMMENCEMENT OF WORK REQUIRING INSPECTION OUTSIDE OF NORMAL WORKING HOURS, THE INDIVIDUAL REQUESTING THE INSPECTION SHALL SIGN A FORM WHICH IS FURNISHED BY THE DEPARTMENT OF PUBLIC WORKS & ENGINEERING AGREEING TO PAY THE OVERTIME. THE INDIVIDUAL REQUESTING THE INSPECTION WILL BE

BILLED BY THE DEPARTMENT OF PUBLIC WORKS & ENGINEERING FOR PAYMENT. 10. ANY DISCREPANCIES. ERRORS, OR OMISSIONS DISCOVERED ON THE PLANS OR IN THE SPECIFICATIONS SHOULD BE NOTED ON THE CONTRACTORS

PROPOSAL AND DOES NOT RELIEVE THE CONTRACTOR OF HIS RESPONSIBILITY TO CORRECT THE SAME. 11. ADDITIONAL CLEARING AND GRUBBING BEYOND THE LIMITS SHOWN SHALL BE AT THE CONTRACTORS DISCRETION, SUBJECT TO THE OWNER'S APPROVAL, TO FACILITATE CONSTRUCTION.

12. EXACT LOCATIONS OF PROPOSED WATER AND SEWER MAINS SHALL BE DETERMINED DURING CONSTRUCTION. FINAL PLACEMENT SHALL BE COORDINATED BY THE CONTRACTOR AND LOCATED IN SUCH A MANNER AS TO NOT CONFLICT WITH THE OTHER UTILITIES WITHIN THE RIGHT-OF-WAY OR EASEMENTS.

13. ALL CONSTRUCTION WITHIN AUGUSTA RIGHTS-OR-WAY SHALL CONFORM TO AUGUSTA, GEORGIA STANDARD SPECIFICATIONS. 14. CONTRACTOR SHALL HAVE REASONABLE LEEWAY FOR HORIZONTAL ADJUSTMENTS OF MANHOLES AS REQUIRED BY FIELD CONDITIONS. ANY SUBSTANTIAL ADJUSTMENTS SHALL REQUIRE PRIOR APPROVAL OF ENGINEER OR OWNER. LID ELEVATIONS SHOWN ON PLANS ARE APPROXIMATE AND SHOULD BE FIELD ADJUSTED TO BE FLUSH WITH FINAL GRADE IN PAVEMENT AND A MINIMUM OF 18" ABOVE FINISHED GRADE ELSEWHERE, UNLESS OTHERWISE NOTED. 15. UNLESS NOTED OTHERWISE, SANITARY SEWER MAINS SHALL BE SDR 35-PVC.

16. ALL SANITARY SEWER SERVICES, WHETHER NEW OR A RECONNECTION OF AN EXISTING TAP, SHALL BE 6" INSIDE DIAMETER. 17. THERE SHALL BE NO CONNECTION TO EXISTING SANITARY SEWER LINES UNTIL THE PROPOSED SEWER LINE IS INSPECTED AND APPROVED BY THE AUGUSTA UTILITIES ENGINEERING DEPARTMENT AND/OR DESIGN ENGINEER.

18. ALL TIE-INS TO EXISTING MANHOLES SHALL BE CORED. ALL MANHOLES REQUIRE "K OR N SEAL" OR EQUAL RUBBER BOOTS. 19. SEWER LINES SHALL BE AIR TESTED PER UNI-BELL PVC PIPE ASSOCIATION PROCEDURE NUMBER UNI-B-6-98. THE COST OF THIS TESTING SHALL BE INCLUDED IN THE COST OF THE PIPE.

20. ALL WATER MAINS SHALL BE CLASS 350 DUCTILE IRON WITH A MINIMUM 150 PSI RATING, OR CLASS 200 PVC MEETING AWWA C900, UNLESS OTHERWISE SPECIFIED OR SHOWN. 21. ALL WATER LINES ARE TO BE TESTED, CHLORINATED, AND CHECKED FOR BACTERIA IN ACCORDANCE WITH ALL AUGUSTA UTILITY DEPARTMENT

22. COPPER WRE (12 GAUGE, INSULATED) SHALL BE ATTACHED ALONG TOP OF ALL BURIED PVC WATER LINES, WRAPPED AROUND SERVICE CORPORATIONS AND STUBBED UP OUTSIDE AND WRAPPED AROUND ALL VALVE BOXES FOR LOCATING PURPOSES.

23. ALL WATER VALVES ON THE MAIN LINES, INCLUDING HYDRANT LATERALS, SHALL BE: OPEN-LEFT IF INSTALLED SOUTH OF GORDON HIGHWAY (SR 10); OR OPEN-RIGHT IF INSTALLED NORTH OF GORDON HIGHWAY. 24. THE CONTRACTOR SHALL FURNISH AND INSTALL AN APPROVED METER BOX (ROME TYPE 10"x19"x10" CAST IRON OR APPROVED EQUAL) AT THE TERMINATION POINT OF ALL WATER SERVICES AND MAINTAIN IT UNTIL SUCH TIME AS METER IS INSTALLED.

25. WATER SERVICES SHALL HAVE A MINIMUM DIAMETER OF 1". 26. WATER MAINS INSTALLED UNDER THIS CONTRACT SHALL HAVE A MINIMUM COVER OF 48 INCHES, EXCEPT WHERE THERE IS A CONFLICT WITH EXISTING OR PROPOSED STRUCTURES. IN THE CASE OF SUCH CONFLICT, IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY AND DETERMINE ALL PERTINENT GRADES PRIOR TO INSTALLATION. THE CONTRACTOR SHALL INSURE THAT SUFFICIENT BURIAL DEPTH OF WATER MAINS AND APPURTENANCES IS ACHIEVED TO ELIMINATE ANY GRADE OR PLAN CONFLICTS.

27. DOUBLE CHECK ASSEMBLY SHALL BE A WATTS MODEL PER DETAIL OR APPROVED EQUAL. 28. PER AUGUSTA UTILITIES SPECIFICATIONS FOR BACKFLOW INSTALLATION FOR NON-RESIDENTIAL DEVELOPMENT, A MINIMUM "DOUBLE CHECK" BACKFLOW DEVICE SHALL BE INSTALLED ON THE CUSTOMER'S SIDE OF ALL SERVICE LINES (DOMESTIC, IRRIGATION & FIRE). FIRE LINES REQUIRE A "DETECTOR TYPE" BACKFLOW DEVICE, BACKFLOW DEVICES SHALL BE TESTED BY A CERTIFIED PERSON WITHIN 5 WORKING DAYS OF INSTALLATION & THE RESULTS

FURNISHED TO THE UTILITIES ENGINEERING DEPARTMENT WITHIN 10 WORKING DAYS OF INSTALLATION PRIOR TO ANY WATER USE. 29. PER AUGUSTA UTILITIES SPECIFICATIONS FOR BACK-FLOW INSTALLATIONS RESIDENTIAL DEVELOPMENT SHALL INSTALL A "DUAL CHECK" BACK-FLOW DEVICE ON THE CUSTOMERS SIDE OF THE SERVICE LINE AT THE POINT OF TIE-IN TO THE WATER METER. 30. WATER METERS SHALL BE PURCHASED FROM THE AUGUSTA UTILITIES DEPARTMENT

31. MAXIMUM SANITARY SEWER INFILTRATION SHALL NOT EXCEED 100GPD/INCH OF PIPE DIAMETER PER MILE. 32. FINISH FLOOR ELEVATIONS OF ALL PROPOSED BUILDINGS SHALL BE A MINIMUM OF FIVE (5) FEET ABOVE THE SANITARY SEWER MAIN/MANHOLE AT THE

33. PROVIDE 0.1 FOOT DROP ACROSS ALL SANITARY SEWER MANHOLES. 34. A PRE-CONSTRUCTION CONFERENCE SHALL BE HELD WITH THE CITY ENGINEER OR HIS REPRESENTATIVE PRIOR TO BEGINNING CONSTRUCTION. THIS MEETING SHALL BE SCHEDULED WITH THE DEPARTMENT AT THE TIME THE NOTIFICATION OF WORK COMMENCEMENT IS GIVEN. 35. THE OWNER OF THE PROPERTY AFFECTED BY THIS DEVELOPMENT PLAN APPROVAL, PRIOR TO REQUESTING APPROVAL OF THE FINAL PLAT. I WILL

SUBMIT A NOTARIZED STATEMENT AS FOLLOWS: "I CERTIFY THAT THE SITE IMPROVEMENTS ARE COMPLETE & IN ACCORDANCE WITH THE APPROVED PLANS & SPECIFICATIONS." THIS CERTIFICATE WILL BE BASED ON OBSERVATIONS OF & SUPERVISION OF CONSTRUCTION BY MY REPRESENTATIVE OR THE OWNER. THE OWNER UNDERSTANDS THE CERTIFICATE OF OCCUPANCY WILL NOT BE APPROVED UNTIL THIS CERTIFICATION HAS BEEN MADE. 36. APPROVAL BY AUGUSTA, GEORGIA IS FOR THE IMPROVEMENTS SHOWN ON THE DEVELOPMENT PLAN. ANY VARIATION FROM THE APPROVED PLAN MUST BE APPROVED BY THE CITY ENGINEER.

37. ALL DRAINAGE EASEMENTS & DISTURBED AREAS MUST BE GRASSED AND/OR RIP-RAPPED AS REQUIRED TO CONTROL EROSION. 38. ALL SILT BARRIERS MUST BE PLACED IMMEDIATELY FOLLOWING CLEARING, NO GRADING SHALL BE DONE UNTIL SILT BARRIERS INSTALLATION IS

39. THE OWNER/DEVELOPER WILL BE RESPONSIBLE FOR THE INITIAL INSTALLATION OF ALL TRAFFIC CONTROL SIGNALS. 40. THE CONTRACTOR WILL BE REQUIRED TO HAVE ON SITE A COPY OF GEORGIA DEPARTMENT OF TRANSPORTATION'S STANDARD SPECIFICATIONS AND

CONSTRUCTION STANDARD DETAILS, CURRENT EDITION. 41. AN ELECTRONIC COPY OF THE AS-BUILT OF THIS PROJECT WILL BE PROVIDED TO THE AUGUSTA ENGINEERING DEPARTMENT PRIOR TO ANY CO BEING 42. A 4 FOOT BY 4 FOOT PAD 6 INCHES IN DEPTH OF 3000# CONCRETE SHALL BE POURED AROUND ALL MANHOLES IN THE ROADWAY 2 INCHES BELOW

FINISHED GRADE TO INSURE COMPACTION AROUND SAID MANHOLES. 43. NO EXTRA PAYMENT WILL BE MADE FOR REPAIRS TO DAMAGE OF EXISTING UTILITIES. 44. CONTRACTOR SHALL PROTECT ALL EXISTING UTILITIES, ABOVE GROUND OR UNDERGROUND, POWER POLES, ETC.; CONTRACTOR SHALL COORDINATE CONSTRUCTION ACTIVITIES WITH APPROPRIATE UTILITIES PRIOR TO OR DURING CONSTRUCTION.

45. NOTIFY AUGUSTA UTILITIES DEPARTMENT BEFORE DIGGING NEAR WATER AND SANITARY SEWER LINES. 46. THE FOLLOWING UTILITY OWNERS MAY HAVE FACILITIES WHICH CONFLICT WITH THE PROPOSED CONSTRUCTION ON THIS PROJECT:

GEORGIA POWER COMPANY KMC TELECOM ATLANTA GAS LIGHT COMPANY AUGUSTA UTILITIES -WATER & SEWER COMCAST

JEFFERSON EMC 47. ALL KNOWN UTILITY FACILITIES ARE SHOWN SCHEMATICALLY IN PLANS, AND ARE NOT NECESSARILY ACCURATE IN LOCATION AS TO PLAN OR ELEVATION. IT IS THE CONTRACTOR'S RESPONSIBILITY TO FIELD LOCATE ALL UTILITIES PRIOR TO BEGINNING CONSTRUCTION. 48. THE CONTRACTOR WILL NOT BE PAID FOR DELAYS OR EXTRA EXPENSE CAUSED BY UTILITY FACILITIES, OBSTRUCTIONS, OR ANY OTHER ITEMS NOT REMOVED OR RELOCATED TO CLEAR CONSTRUCTION IN ADVANCE OF HIS WORK. 49. REPLACED/RELOCATED AND NEW WATER MAINS MUST BE TESTED BY THE CONTRACTOR AND APPROVED BY THE AUGUSTA UTILITIES DEPARTMENT

BEFORE BEING PUT INTO SERVICE. 50. THE CONTRACTOR IS REQUIRED TO NOTIFY THE AUGUSTA UTILITIES DEPT. AT LEAST 72 HOURS IN ADVANCE OF ANY PLANNED SUSPENSION OF WATER SERVICE. THE CONTRACTOR SHALL OBTAIN WRITTEN AUTHORIZATION FROM THE AUGUSTA UTILITIES DEPT. PRIOR TO SUSPENDING OR INTERRUPTING

51. THE CONTRACTOR IS RESPONSIBLE FOR ALL ASPECTS OF ANY WATER AND/OR SANITARY SEWER LINE RELOCATION, INCLUDING BUT NOT LIMITED TO SCHEDULING, LOCAL AUTHORITY NOTIFICATIONS. THE OPERATION OF THE WATER SYSTEM VALVES, IF ANY, SHALL BE THE RESPONSIBILITY OF THE OWNER BUT SHALL BE COORDINATED BY THE CONTRACTOR.

GENERAL AUD NOTES:

1. ALL CONSTRUCTION OF WATER DISTRIBUTION SYSTEMS AND WASTEWATER COLLECTION SYSTEM LINES SHALL BE IN ACCORDANCE WITH AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS (LATEST

2. THE CONTRACTOR IS RESPONSIBLE FOR VERIFYING THE EXACT LOCATION, SIZE AND MATERIAL OF ANY EXISTING WATER OR SANITARY SEWER FACILITY PROPOSED FOR CONNECTION OR USE BY THIS PROJECT.

3. CONTRACTOR SHALL CONTACT THE UTILITIES PROTECTION INC. "CALL BEFORE YOU DIG" SERVICE (811) IN ORDER TO LOCATE UTILITIES PRIOR STARTING ANY EXCAVATION OR CONSTRUCTION. THE LOCATIONS OF UNDERGROUND UTILITIES ARE APPROXIMATE AS DETERMINED FROM EXISTING RECORDS. 4. THE CONTRACTOR SHALL COORDINATE THE WORK OF THE UTILITY COMPANIES.

5. THE CITY OF AUGUSTA ENGINEERING DIVISION SHALL BE NOTIFIED AT LEAST 48 HOURS (TWO WORKING DAYS) IN ADVANCE DURING REGULAR WORKING HOURS (8: 30AM TO 5: 00PM, MONDAY-FRIDAY, EXCLUDING AUGUSTA, GEORGIA HOLIDAYS) PRIOR TO THE COMMENCEMENT OF ANY CONSTRUCTION ACTIVITY WITHIN AUGUSTA, GEORGIA RIGHT-OF-WAY. CONTACT THE CITY OF AUGUSTA ENGINEERING DIVISION AT (706) 821-1706.

6. THE AUD ENGINEERING DIVISION SHALL BE NOTIFIED AT LEAST 48 HOURS (TWO WORKING DAYS) IN ADVANCE DURING REGULAR WORKING HOURS (8: 30AM TO 5: 00PM, MONDAY-FRIDAY, EXCLUDING AUGUSTA, GEORGIA HOLIDAYS) PRIOR TO ANY CONSTRUCTION, TIE-INS, OR TESTING OF WATER OR WASTEWATER LINES. NO WORK SHALL COMMENCE UNTIL CONTACT IS MADE WITH AN AUD REPRESENTATIVE. CONTACT AUGUSTA UTILITIES CONSTRUCTION MANAGER AT (706) 312-4141.

7. DISTURBANCE OF ANY SURVEY MARKERS OR MONUMENTS REQUIRES RE-ESTABLISHMENT BY A REGISTERED LAND SURVEYOR AT THE CONTRACTOR'S EXPENSE.

8. ANY DISCREPANCIES, ERRORS, OR OMISSIONS DISCOVERED ON PLANS OR IN THE SPECIFICATIONS SHOULD BE NOTED ON THE CONTRACT PROPOSAL AND DOES NOT RELIEVE THE CONTRACTOR OF RESPONSIBILITY TO CORRECT THE SAME. ALL CONCRETE SHALL AND HAVE MINIMUM 28-DAY STRENGTH OF 3,000 PSI.

10. IF A CONFLICT ARISES BETWEEN THE NEW WORK AND THE EXISTING WATER AND SEWER FACILITIES DURING THE COURSE OF CONSTRUCTION, IT WILL BE THE RESPONSIBILITY OF THE, OWNER/DEVELOPER/CONTRACTOR, AT HIS EXPENSE, AND NOT AUD'S, TO CORRECT THE DISCREPANCY AS DIRECTED BY A REPRESENTATIVE OF AUD.

ALL EXISTING AUGUSTA-RICHMOND COUNTY ROAD STRUCTURES SUCH AS STORM MANHOLES, INLET BOXES, ETC., SHALL BE MAINTAINED AND OR ADJUSTED AS IS APPROPRIATE TO ENSURE PROPER UTILIZATION. 12. ALL MATERIALS DEEMED SALVAGEABLE BY AUD ARE THE PROPERTY OF AUGUSTA, GEORGIA AND WILL BE REMOVED AND STORED ON

SITE IN A SECURED AREA DETERMINED DURING CONSTRUCTION BY THE CONTRACTOR, AND AUGUSTA UTILITIES DEPARTMENT. 13. FOR PRIVATE DEVELOPMENTS, AUD SHALL NOT BE RESPONSIBLE FOR PAVEMENT PATCHING AND/OR REPLACEMENT AND THE SITE

RESTORATION WHENEVER AUD PERFORMS REPAIR, REPLACEMENT OR INSTALLATION WORK. 14. IF AUD MUST REPAIR OR REPLACE UTILITIES ON THE PROPERTY, THEN THE DEVELOPER SHALL ARRANGE FOR ACCESS BY AUD AS REQUIRED TO REPAIR OR REPLACE UTILITY.

15. A MINIMUM 15' UTILITY EASEMENT CENTERED OVER ALL WATER LINES AND A MINIMUM 20' UTILITY EASEMENT CENTERED OVER ALL WASTEWATER LINES SHALL BE DEEDED TO AUGUSTA, GEORGIA AT COMPLETION AND ACCEPTANCE OF SAID LINES. EASEMENTS CONTAINING BOTH WATER AND SEWER SHALL TOTAL 30' IN WIDTH, WHILE MAINTAINING MINIMUM SEPARATION REQUIREMENTS AS

LISTED IN AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS. 16. A RIGHT-OF-WAY ENCROACHMENT PERMIT SHALL BE OBTAINED FROM THE PUBLIC WORKS DEPARTMENT PRIOR TO COMMENCING ANY WORK WITHIN AN AUGUSTA, GEORGIA RIGHT-OF-WAY. "A GEORGIA DOT RIGHT-OF-WAY ENCROACHMENT PERMIT MAY BE REQUIRED FOR WORK ON TEMPORARY OR PERMANENT STATE ROUTES. CONTACT AUGUSTA UTILITIES ENGINEERING DIVISION TO DETERMINE IF A PERMIT IS REQUIRED. THE UTILITIES ENCROACHMENT PERMIT MUST BE APPLIED FOR THROUGH AUGUSTA UTILITIES DEPARTMENT. CONDITIONS OF THE PERMIT MUST BE COMPLIED WITH FULLY. THE PERMIT MUST BE IN HAND A MINIMUM 24 HOURS NOTICE GIVEN

TO GDOT PRIOR TO BEGINNING ANY WORK IN THE GDOT RIGHT-OF-WAY." 17. THE CONTRACTOR AND UTILITY DEPARTMENT REPRESENTATIVE SHALL HAVE A COPY OF THE AUGUSTA-RICHMOND, GEORGIA-RIGHTS OF WAY ENCROACHMENT GUIDELINES DEVELOPMENT DOCUMENT #15, ADOPTED JUNE 1999, AMENDED AUGUST 2000. THE

REQUIREMENTS SET FORTH IN THIS DOCUMENT SHALL BE ADHERED TO AT ALL TIMES. 18. TRAFFIC CONTROL DEVICES SHALL MEET AND BE INSTALLED IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES. ALSO, A TRAFFIC CONTROL/DETOUR PLAN SHALL BE SUBMITTED TO THE CITY ENGINEER FOR APPROVAL AS NOTED IN THE

AUGUSTA-RICHMOND COUNTY, GEORGIA-RIGHTS OF WAY ENCROACHMENT GUIDELINES. 19. ALL ROAD CUTS SHALL BE OVERLAID. ASPHALT OVERLAY SHALL BE A MINIMUM 1.5" THICK COMPACTED TYPE F ASPHALT AS SPECIFIED IN THE AUGUSTA—RICHMOND COUNTY, GEORGIA—RIGHTS OF WAY ENCROACHMENT GUIDELINES.

20. CLEARING AND GRUBBING SHALL BE AT THE CONTRACTOR'S DISCRETION, SUBJECT TO AUD APPROVAL, TO FACILITATE

21. THE IMPLEMENTATION OF BEST MANAGEMENT PRACTICES (BMP's) FOR EROSION AND SEDIMENT CONTROL IN ACCORDANCE WITH THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA SHALL BE INSTALLED AND MAINTAINED AT ALL TIMES.

I. AN AUD INSPECTOR SHALL BE PRESENT WHEN A TAP OR TIE-IN OCCURS. 2. ALL PVC WATER LINES SHALL BE DR-18 PVC MEETING AWWA C-900 AND/OR C-905, UNLESS OTHERWISE SHOWN OR SPECIFIED. 3. ALL DIP WATER LINES SHALL BE CLASS 350 FOR LINES 16" DIAMETER AND SMALLER, AND CLASS 300 FOR LINES 18" DIAMETER

THROUGH 24" DIAMETER, UNLESS OTHERWISE SPECIFIED AS SHOWN. 4. ALL WATER LINES SHALL BE TESTED, CHLORINATED, AND CHECKED FOR BACTERIA PER AUD'S WATER & SANITARY SEWER

SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS. COPPER WIRE (12-GAUGE, INSULATED, SINGLE STRAND) SHALL BE ATTACHED ALONG TOP OF ALL BURIED PVC WATER LINES, WRAPPED AROUND SERVICE CORPORATIONS AND BROUGHT UP ON THE OUTSIDE OF ALL VALVE BOXES, STUBBING OUT AT THE TOP FOR LOCATING PURPOSES. THIS WIRE SHALL BE PROPERLY SPLICED WITH A WATER PROOF CONNECTOR FOR ELECTRICAL

CONNECTIVITY, AND THEN INSULATED TO PROTECT AGAINST CORROSION. (REFERENCE AUD DETAIL 1.1 WHEN APPLICABLE) DETECTOR TAPE SHALL BE 4 INCHES AND PLACED 2 FEET ABOVE PIPE ADD SIMILAR DEVICE TO CONDUIT PER AUD DETAIL 4.3. ALL WATER VALVES ON THE MAIN LINES INCLUDING HYDRANT LATERALS, SHALL BE OPEN-LEFT IF INSTALLED SOUTH OF GORDON

HIGHWAY (S.R. 10), OR OPEN RIGHT IF INSTALLED NORTH OF GORDON HIGHWAY. THE CONTRACTOR SHALL FURNISH, INSTALL, AND MAINTAIN A METER BOX AT THE TERMINATION POINT OF ALL WATER SERVICES. METER BOXES WILL IN NO WAY BE PLACED UNDER DRIVEWAYS. METER BOXES WILL PREFERABLY BE LOCATED IN THE CENTER OF

THE LOT AND WITHIN THE R/W, AND MAINTAINED BY THE CONTRACTOR UNTIL SUCH TIME THE METER IS INSTALLED. WATER SERVICES SHALL HAVE A MINIMUM DIAMETER OF 1 INCH. 10. ANY EXISTING WATER SERVICE LINES WHICH ARE EXTENSIONS OFF AN EXISTING WATER MAIN TO BE ABANDONED DISCOVERED

DURING CONSTRUCTION SHALL BE REPLACED. THESE NEW SERVICE LINES ARE TO TIE INTO THE NEW WATER MAIN AND BE RECONNECTED TO THE EXISTING WATER METER

11. ALL EXISTING WATER SERVICES SHALL BE EXTENDED AND METER BOXES RELOCATED AS REQUIRED BEYOND THE LIMITS OF CONSTRUCTION. THE SERVICES SHALL BE CONNECTED TO THE NEW WATER MAIN AFTER SAID MAIN HAD BEEN STERILIZED, PRESSURE TESTED AND PUT INTO SERVICE. IN THE EVENT THAT THE SERVICE LINE IS NOT ACTIVE, A NEW WATER SERVICE WILL BE REQUIRED TO BE CONSTRUCTED. 12. ALL WATER METERS SHALL BE PURCHASED FROM AUD.

13. THE DEVELOPER/CONTRACTOR SHALL LOCATE WATER SERVICES AND VALVES BY ETCHING A "W" FOR THE WATER SERVICE AND A "V" FOR A VALVE IN THE CURB OR IN THE PAVEMENT IF NO CURB IS AVAILABLE, AND HIGHLIGHT THE ETCHING WITH BLUE PAINT PER THE APWA UNIFORM COLOR CODE. IN THE EVENT THAT THE VALVE IS LOCATED BEHIND THE CURB OR PAVEMENT, INVERT THE

"V" MARKING SO THAT IT POINTS TO THE VALVE OUTSIDE THE ROADWAY. 14. ALL FIRE HYDRANTS SHALL REQUIRE A SECURITY CHECK VALVE TO BE LOCATED AT THE SHOE OF THE HYDRANT AT THE TIME OF

INSTALLATION, PRIVATE OR NON-PRIVATE. 15. FIRE HYDRANTS ARE TO BE LOCATED A MINIMUM OF ONE FOOT INSIDE EXISTING RIGHT-OF-WAY WITH A 3 FOOT RADIUS

16. EXISTING FIRE HYDRANTS AND METERS THAT ARE REMOVED SHALL BE TURNED OVER TO AUD.

17. PER AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS: FOR BACKFLOW INSTALLATIONS FOR NON-RESIDENTIAL DEVELOPMENT, A MINIMUM "DOUBLE-CHECK" BACKFLOW-PREVENTION DEVICE SHALL BE

INSTALLED ON THE CUSTOMER'S SIDE OF ALL SERVICES. 18. PER AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS: FIRE LINES REQUIRE A "DOUBLE DETECTOR" BACKFLOW DEVISE.

19. PER AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS: FOR BACKFLOW INSTALLATIONS FOR RESIDENTIAL DEVELOPMENTS. A "DUAL CHECK" BACK FLOW DEVICE SHALL BE INSTALLED ON THE CUSTOMER'S SIDE OF THE SERVICE LINE AT THE POINT OF THE TIE-IN TO THE WATER METER.

20. PER AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS: FOR HIGH HAZARD LOCATIONS, A REDUCED PRESSURE ZONE (RPZ) BACKFLOW DEVICE WILL BE REQUIRED

21. A WRITTEN REQUEST SHALL BE SUBMITTED TO AUD FOR THE REQUIRED BACKFLOW PREVENTION DEVICE FOR A SPECIFIC SITE. CONTACT THE AUGUSTA UTILITIES SYSTEM PROTECTION MANAGER AT (706) 312-4145.

22. BACKFLOW DEVICES SHALL BE TESTED BY A CERTIFIED PERSON WITHIN FIVE (5) WORKING DAYS OF INSTALLATION AND THE RESULTS FURNISHED TO THE AUD SYSTEM PROTECTION MANAGER WITHIN 10 WORKING DAYS OF INSTALLATION PRIOR TO ANY WATER USE. AUD SHALL BE NOTIFIED PRIOR TO TESTING CONTACT THE AUGUSTA UTILITIES SYSTEMS PROTECTION MANAGER ARE (706)

AUD SEWER NOTES:

VALVE SHALL BE INSTALLED IN THE SEWER SERVICE.

THE CONTRACTOR IS TO VERIFY THE INVERT ELEVATIONS (IE) OF EXISTING PIPERS PRIOR TO BEGINNING CONSTRUCTION.

SEWER FORCE MAIN SHALL BE PVC DR-18 C-900 OR C-906 AS APPLICABLE, OR DIP CLASS 350. EPOXY LINED. 3. IF THE MAIN IS PVC OR HDPE, THEN 12 GAUGE COATED SINGLE STRAND WIRE SHALL BE ATTACHED ALONG THE TOP OF THE MAIN

TO RUN UP THE SEWER MANHOLE FOR TRACING PURPOSES. 4. DETECTOR TAPE SHALL BE 4 INCHES AND PLACED 2 FEET ABOVE PIPE ADD SIMILAR DEVICE TO CONDUIT PER AUD DETAIL 4.3. 5. ALL TIE-INS TO EXISTING MANHOLES SHALL BE CORED. 6. ALL MANHOLES REQUIRE "K OR N SEAL" OR EQUAL, RUBBER BOOTS.

7. NO PROPOSED SEWER LINE OR MANHOLE WILL BE APPROVED BY AUD'S ENGINEERING DIVISION UNTIL THE AUD CONSTRUCTION AND MAINTENANCE DIVISION COMPLETES THE REQUIRED CCTV INSPECTION REPORT. PER AUD'S WATER & SANITARY SEWER SYSTEMS-DESIGN STANDARDS, CONSTRUCTION SPECIFICATIONS AND DETAILS. 8. NO CONNECTION SHALL BE MADE TO EXISTING WASTEWATER LINES UNTIL THE PROPOSED LINE IS INSPECTED AND APPROVED BY

AUD'S ENGINEERING DIVISION. ALL WASTEWATER MANHOLES SHALL HAVE AN ELEVATION DROP OF 0.2 FOOT ACROSS THE INLET AND OUTLET INVERTS.


10. WASTEWATER CLEAN-OUTS SHALL BE INSTALLED AT ALL INDIVIDUAL SERVICES AS SHOWN IN AUD-DETAIL 2.8, AND SHALL NOT BE INSTALLED UNDER DRIVEWAYS OR ANY PAVED AREAS WITHOUT PRIOR APPROVAL FROM AUD.

11. SERVICE LINES TO SANITARY SEWER MAIN SHALL BE BEDDED PER THESE AUD SPECIFICATIONS AND AUD DETAIL 2.1. 12. MAXIMUM SANITARY SEWER INFILTRATION SHALL NOT EXCEED 100 GPD/INCH OF PIPE DIAMETER PER MILE.

13. THE CONTRACTOR SHALL LOCATED ALL SANITARY SEWER SERVICES BY ETCHING "S" IN THE CURB, OR IN THE PAVEMENT IF NO

CURB IS AVAILABLE, AND HIGHLIGHT THE ETCHING WITH GREEN PAIN PER THE APWA UNIFORM COLOR CODE (APWA, 2000). 14. FINISHED FLOOR ELEVATIONS OF ALL PROPOSED BUILDINGS SHALL BE A MINIMUM OF FIVE (5) FEET ABOVE THE INVERT ELEVATION OF THE WASTEWATER MAIN OR MANHOLE AT THE POINT OF TIE-IN. IN INSTANCES WHERE THIS IS NOT POSSIBLE, A BACKWATER








		ī	Ý	,c	0
					DATE
					REV #
North Campus Preliminary Grading				regena & General Notes	
DRAWN BY: CHECKED BY:	 			M	ΑE
APPROVED BY:	 				
DATE:	 h /	ara	h 1		BI
SCALE:	 IV		h 1, NO		
	 				11

2021-0766

DATE:

JOB No.

DRAWING No





Existing Conditions Demolition Plan DRAWN BY: CHECKED BY: ----APPROVED BY:

March 1, 2022


1" = 40'

2021-0766











March 1, 2022

1" = 40'

2021-0766







							÷		DESCRIPTIC
									DATE
									REV #
		North Campus Preliminary Grading	4					Landscape Flan	
	D B	Y:		· · · · · · · · · · · · · · · · · · ·				B	RP
ROV	ÆD I	BY:			RBT				вт
:				March 1, 2022					
E:							1"	= 4	40'
No	•			2021-0766				66	

LEVEL II CERTIFICATION: NAME: ROBERT BANKS TATE NO#. 000052948 EXP. DATE: 03/01/2023

THE REQUIREMENTS CONTAINED IN THE GENERAL NPDES PERMIT NO. 100001."

CONTROL IN GEORGIA" (MANUAL) PUBLISHED BY THE GEORGIA SOIL AND WATER CONSERVATION COMMISSION

AS OF JANUARY 1 OF THE YEAR IN WHICH THE LAND-DISTURBING ACTIVITY WAS PERMITTED, PROVIDES FOR

THE SAMPLING OF THE RECEIVING WATER(S) OR THE SAMPLING OF THE STORM WATER OUTFALLS AND THAT

THE DESIGNED SYSTEM OF BEST MANAGEMENT PRACTICES AND SAMPLING METHODS IS EXPECTED TO MEET

- 14. THE DESIGN PROFESSIONAL WHO PREPARED THE ES&PC PLAN IS TO INSPECT THE INSTALLATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENTS AND PERIMETER CONTROL BMPs WITHIN 7 DAYS AFTER INSTALLATION. THE PRIMARY PERMITTEE MUST RETAIN THE DESIGN PROFESSIONAL WHO PREPARED TH PLAN, EXCEPT WHEN THE PRIMARY PERMITTEE HAS REQUESTED IN WRITING AND EPD HAS AGREED TO AN ALTERNATE DESIGN PROFESSIONAL, TO INSPECT THE INSTALLATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENTS AND PERIMETER CONTROL BMP8 WHICH THE DESIGN PROFESSIONAL DESIGNED WITHIN SEVEN (7) DAYS AFTER INSTALLATION. THE DESIGN PROFESSIONAL SHALL DETERMINE IF THESE BMP8 HAVE BEEN INSTALLED AND ARE BEING MAINTAINED AS DESIGNED. THE DESIGN PROFESSIONAL SHALL REPORT THE RESULTS OF THE INSPECTION TO THE PRIMARY PERMITTEE WITHIN SEVEN (7) DAYS AND THE PERMITTEE MUST CORRECT ALL DEFICIENCIES WITHIN TWO (2) BUSINESS DAYS OF RECEIPT OF THE INSPECTION REPORT FROM THE DESIGN PROFESSIONAL UNLESS WEATHER RELATED SITE CONDITIONS ARE SUCH THAT ADDITIONAL
- 15. NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 25 OR 50-FOOT UNDISTURBED STREAM BUFFERS AS MEASURED FROM THE POINT OF WRESTED VEGETATION OR WITHIN 25-FEET OF THE COASTAL MARSHLAND BUFFER AS MEASURED FROM THE JURISDICTIONAL DETERMINATION LINE WITHOUT FIRST ACQUIRING THE NECESSARY VARIANCES AND PERMITS.
- 16. THERE ARE NO BUFFER ENCROACHMENTS ON THIS PROJECT.
- 17. THE PRIMARY PERMITTEE(S) SHALL AMEND THEIR PLAN WHENEVER THERE IS A CHANGE IN DESIGN CONSTRUCTION, OPERATION, OR MAINTENANCE. WHICH HAS A SIGNIFICANT EFFECT (HYDRAULIC COMPONENT OR IF THE PLAN PROVES TO BE INEFFECTIVE IN ELIMINATING OR SIGNIFICANTLY MINIMIZING POLLUTANTS FROM SOURCES IDENTIFIED UNDER PART IV.D.3 AMENDMENTS TO THE PLAN MUST BE CERTIFIED BY A DESIGN PROFESSIONAL AS PROVIDED IN THIS PERMIT.
- 18. WASTE MATERIALS SHALL NOT BE DISCHARGED TO WATERS OF THE STATE, EXCEPT AS AUTHORIZED BY A SECTION 404 PERMIT.
- 19. THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES.
- 20. EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.
- 21. ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14-DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING.
- 22. ANY CONSTRUCTION ACTIVITY WHICH DISCHARGES STORM WATER INTO AN IMPAIRED STREAM SEGMENT, OR WITHIN 1 LINEAR MILE UPSTREAM OF AND WITHIN THE SAME WATERSHED AS, ANY PORTION OF AN BIOTA IMPAIRED STREAM SEGMENT MUST COMPLY WITH PART III. C. OF THE PERMIT. INCLUDE THE COMPLETED APPENDIX 1 LISTING ALL THE BMPS THAT WILL BE USED FOR THOSE AREAS OF THE SITE WHICH DISCHARGE TO THE IMPAIRED STREAM SEGMENT. THIS DOES NOT APPLY TO THIS PROJECT.
- 23. A TMDL IMPLEMENTATION PLAN FOR SEDIMENT IS NOT IMPLEMENTED.
- 24. BMPs FOR CONCRETE WASHDOWN OF TOOLS, CONCRETE MIXER CHUTES, HOPPERS AND THE REAR OF THE VEHICLES. WASHOUT OF THE DRUM AT THE CONSTRUCTION SITE IS PROHIBITED.

BMPs FOR CONCRETE WASHDOWN OF THE FOLLOWING: ALL CONCRETE WASH WATER THAT RESULTS FROM THE WASHDOWN OF TOOLS USED FOR CONCRETE WORK SHALL BE CONTAINED IN A DESIGNATED CONCRETE WASHDOWN AREA. DETAIL ON SHEET C405.

ALL CONCRETE WASH WATER THAT RESULTS FROM THE RINSING OUT OF CONCRETE MIXER CHUTES SHALL BE CONTAINED IN A DESIGNATED CONCRETE WASHOUT AREA.

ALL CONCRETE WASH WATER THAT RESULTS FROM RINSING OUT OF CONCRETE HOPPERS SHALL BE CONTAINED IN A DESIGNATED CONCRETE WASHOUT AREA.

ALL CONCRETE WASH WATER THAT RESULTS FROM RINSING OUT OF CONCRETE TRUCKS SHALL BE CONTAINED IN A DESIGNATED CONCRETE WASHOUT AREA.

25. BMPs FOR THE REMEDIATION OF ALL PETROLEUM SPILLS AND LEAKS: LOCAL, STATE, AND MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEANUP WILL BE CLEARLY

POSTED AND PROCEDURES WILL BE MADE AVAILABLE TO ALL ON-SITE PERSONNEL. MATERIAL AND EQUIPMENT NECESSARY FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREAS. TYPICAL MATERIALS AND EQUIPMENT INCLUDE, BUT IS NOT LIMITED TO: BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOGGLES, CAT LITTER, SAND, SAWDUST, AND PROPERLY LABELED PLASTIC AND METAL

SPILL PREVENTION PRACTICES AND PROCEDURES WILL BE REVIEWED AFTER A SPILL AND ADJUSTED AS NECESSARY TO PREVENT FUTURE SPILLS.

ALL SPILLS WILL BE CLEANED UP IMMEDIATELY UPON DISCOVERY. ALL SPILLS WILL BE REPORTED AS

FOR SPILLS THAT IMPACT SURFACE WATER (I.E. LEAVE A SHEEN ON SURFACE WATER), THE NATIONAL

REQUIRED BY LOCAL STATE, AND FEDERAL REGULATIONS.

RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24-HOURS AT 1-(800)-426-2675. FOR SPILLS OF AN UNKNOWN AMOUNT, THE NATIONAL RESPONSE CENTER (NRC) WILL BE CONTACTED

WITHIN 24-HOURS AT 1-(800)-426-2675. FOR SPILLS GREATER THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE GEORGIA ENVIRONMENTAL PROTECTION DIVISION (EPD) WILL BE CONTACTED WITHIN 24-HOURS. GA. EPD (404)-656-4863 OR

(800)-241-4113 AND THE NATIONAL RESPONSE CENTER AT (800)-424-8802 FOR SPILLS LESS THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE SPILL WILL BE CLEANED UP

AND LOCAL AGENCIES WILL BE CONTACTED AS REQUIRED. THE CONTRACTOR SHALL NOTIFY THE LICENSED PROFESSIONAL WHO PREPARED THIS PLAN IF MORE THAN 1,320 GALLONS OF PETROLEUM IS STORED ON-SITE (THIS INCLUDES CAPACITIES OF EQUIPMENT) OR IF ANY ONE PIECE OF EQUIPMENT HAS A CAPACITY GREATER THAN 660 GALLONS IN SUCH A CASE THE CONTRACTOR WILL NEED A SPILL PREVENTION, CONTAINMENT, AND COUNTERMEASURES PLAN PREPARED BY A LICENSED PROFESSIONAL.

26. DESCRIPTION OF MEASURES THAT WILL BE INSTALLED DURING THE CONSTRUCTION PROCESS TO CONTROL POLLUTANTS IN STORM WATER THAT WILL OCCUR AFTER CONSTRUCTION OPERATIONS HAVE BEEN

MEASURES INCLUDE A COMBINATION OF VEGETATED SWALES AND NATURAL DEPRESSIONS FOR FLOW ATTENUATION, LANDSCAPED AND TURF AREAS, AND IMPERVIOUS SURFACES THAT WILL REDUCE SOIL AND SEDIMENT RUNOFF. THESE MEASURES WILL ENSURE THAT THE NATURAL, PHYSICAL, AND BIOLOGICAL CHARACTERISTICS AND FUNCTIONS OF THE WATER COURSE ARE MAINTAINED AND PROTECTED

27. PRACTICES TO PROVIDE COVER FOR BUILDING MATERIALS AND BUILDING PRODUCTS ON SITE:

PETROLEUM BASED PRODUCTS
CONTAINERS FOR PRODUCTS SUCH AS FUELS, LUBRICANTS, AND TARS WILL BE INSPECTED DAILY FOR LEAKS AND SPILLS. THIS INCLUDES ON-SITE VEHICLE AND MACHINERY DAILY INSPECTIONS AND REGULAR PREVENTATIVE MAINTENANCE OF SUCH EQUIPMENT. EQUIPMENT MAINTENANCE AREAS WILL BE LOCATED AWAY FROM STATE WATER, NATURAL DRAINS, AND STORM WATER DRAINAGE INLETS. IN ADDITION. TEMPORARY FUELING TANKS SHALL HAVE A SECONDARY CONTAINMENT LINER TO PREVENT/ MINIMIZE SITE CONTAMINATION. DISCHARGE OF OILS, FUELS, AND LUBRICANTS IS PROHIBITED. PROPER DISPOSAL METHODS WILL INCLUDE COLLECTION IN A SUITABLE CONTAINER AND DISPOSAL AS REQUIRED BY LOCAL AND STATE

PAINTS / FINISHES / SOLVENTS
ALL PRODUCTS WILL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. EXCESS PRODUCT WILL NOT BE DISCHARGED TO THE STORM WATER COLLECTION SYSTEM. EXCESS PRODUCT, MATERIALS USED WITH THESE PRODUCTS, AND PRODUCT CONTAINERS WILL BE DISPOSED OF ACCORDING TO MANUFACTURER'S SPECIFICATIONS AND RECOMMENDATIONS.

THESE PRODUCTS WILL BE APPLIED AT RATES THAT DO NOT EXCEED THE MANUFACTURER'S SPECIFICATIONS OR ABOVE THE GUIDELINES SET FORTH IN THE CROP ESTABLISHMENT OR IN THE GSWCC MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA. ANY STORAGE OF THESE MATERIALS WILL BE UNDER ROOF

BUILDING MATERIALS
NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ON-SITE. ALL SUCH
NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ON-SITE. ALL SUCH
NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ON-SITE. ALL SUCH
NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ON-SITE. ALL SUCH

BUILDING MATERIALS, PRODUCTS, CONSTRUCTION WASTES, TRASH, LANDSCAPE MATERIALS, FERTILIZERS PESTICIDES, HERBICIDES, DETERGENTS, SANITARY WASTE AND OTHER MATERIALS SHALL BE COVERED WITH PLASTIC GREEN SHEETING OR TEMPORARY ROOFS IN ORDER TO MINIMIZE EXPOSURE TO PRECIPITATION AND

28. DESCRIPTION OF PRACTICES THAT WILL BE USED TO REDUCE THE POLLUTANTS IN STORM WATER

ADHERENCE TO ALL MEASURES SET FORTH IN NOTE 26 & NOTE 36 WILL REDUCE POLLUTANTS IN

29. SEE SHEET C401 FOR DETAILED TIMELINE OF MAJOR CONSTRUCTION ACTIVITIES.

INSPECTIONS (NPDES GENERAL PERMIT NO. 100001, SEC. IV.D.4.)

30. DETAILS ON COMPLETE REQUIREMENTS OF INSPECTIONS AND RECORD KEEPING BY PRIMARY PERMITTEE:

(1). EACH DAY WHEN ANY TYPE OF CONSTRUCTION ACTIVITY HAS TAKEN PLACE AT A PRIMARY PERMITTEE'S SITE, CERTIFIED PERSONNEL, PROVIDED BY THE PRIMARY PERMITTEE, SHALL INSPECT: (a.) ALL AREAS AT THE PRIMARY PERMITTEE'S SITE WHERE PETROLEUM PRODUCTS ARE STORED, USED, OR HANDLED FOR SPILLS AND LEAKS FROM VEHICLES AND EQUIPMENT; (b.) ALL LOCATIONS AT THE PRIMARY PERMITTEE'S SITE WHERE VEHICLES ENTER OR EXIT THE SITE FOR EVIDENCE OF OFF-SITE SEDIMENT TRACKING. HESE INSPECTIONS MUST BE CONDUCTED UNTIL A NOTICE OF TERMINATION IS SUBMITTED.

(2). MEASURE AND RECORD RAINFALL WITHIN THE DISTURBED AREAS OF THE SITE THAT HAVE NOT MET FINAL STABILIZATION ONCE EVERY 24 HOURS EXCEPT ON ANY NON-WORKING SATURDAY, NON-WORKING SUNDAY AND NON-WORKING FEDERAL HOLIDAY. THE DATA COLLECTED FOR THE PURPOSE OF COMPLIANCE WITH THIS PERMIT SHALL BE REPRESENTATIVE OF THE MONITORED ACTIVITY. MEASUREMENT OF RAINFALL MAY BE SUSPENDED IN AREAS OF THE SITE THAT HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION.

- (3). CERTIFIED PERSONNEL (PROVIDED BY THE PRIMARY PERMITTEE) SHALL INSPECT THE FOLLOWING AT LEAST ONCE EVERY (7) CALENDAR DAYS AND WITHIN 24 HOURS OF THE END OF A STORM THAT IS 0.5 INCHES RAINFALL OR GREATER (UNLESS SUCH STORM ENDS AFTER 5:00 PM ON ANY FRIDAY OR ON ANY NON-WORKING SATURDAY, NON-WORKING SUNDAY, OR ANY NON-WORKING FEDERAL HOLIDAY IN WHICH CASE THE INSPECTION SHALL BE COMPLETED BY THE END OF THE NEXT BUSINESS DAY AND/OR WORKING DAY, WHICHEVER OCCURS FIRST): (a) DISTURBED AREAS OF THE PRIMARY PERMITTEE'S CONSTRUCTION SITE: (b) AREAS USED BY THE PRIMARY PERMITTEE FOR STORAGE OF MATERIALS THAT ARE EXPOSED TO PRECIPITATION; AND (c) STRUCTURAL CONTROL MEASURES. EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN APPLICABLE TO THE PRIMARY PERMITTEE'S SITE SHALL BE OBSERVED TO ENSURE THAT THEY ARE OPERATING CORRECTLY. WHERE DISCHARGE LOCATIONS OR POINTS ARE ACCESSIBLE, THEY SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL METHODS ARE EFFECTIVE IN PREVENTING SIGNIFICANT IMPACTS TO RECEIVING WATER(S). FOR AREAS OF A SITE THAT HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION, THE PERMITTEE MUST COMPLY WITH PART IV.D.4.a.(4). THESE INSPECTIONS MUST BE CONDUCTED UNTIL A NOTICE OF TERMINATION IS
- (4). CERTIFIED PERSONNEL (PROVIDED BY THE PRIMARY PERMITTEE) SHALL INSPECT AT LEAST ONCE PER MONTH DURING THE TERM OF THIS PERMIT (I.E., UNTIL A NOTICE OF TERMINATION HAS BEEN SUBMITTED) THE AREAS OF THE SITE THAT HAVE UNDERGONE FINAL STABILIZATION OR ESTABLISHED A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET PERENNIALS APPROPRIATE FOR THE REGION. THESE AREAS SHALL BE INSPECTED FOR EVIDENCE OF, OR THE POTENTIAL FOR, POLLUTANTS ENTERING THE DRAINAGE SYSTEM AND THE RECEIVING WATER(S). EROSION AND SEDIMENT CONTROL MEASURES IDENTIFIED IN THE PLAN SHALL BE OBSERVED TO ENSURE THAT THEY ARE OPERATING CORRECTLY. WHERE DISCHARGE LOCATIONS OR POINTS ARE ACCESSIBLE. THEY SHALL BE INSPECTED TO ASCERTAIN WHETHER EROSION CONTROL MEASURES ARE EFFECTIVE IN PREVENTING SIGNIFICANT IMPACTS TO
- (5). BASED ON THE RESULTS OF EACH INSPECTION, THE SITE DESCRIPTION AND THE POLLUTION PREVENTION AND CONTROL MEASURES IDENTIFIED IN THE EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN, THE PLAN SHALL BE REVISED AS APPROPRIATE NOT LATER THAN SEVEN (7) CALENDAR DAYS FOLLOWING EACH INSPECTION. IMPLEMENTATION OF SUCH CHANGES SHALL BE MADE AS SOON AS PRACTICAL BUT IN NO CASE LATER THAN SEVEN (7) CALENDAR DAYS FOLLOWING EACH INSPECTION.
- (6). A REPORT OF EACH INSPECTION THAT INCLUDES THE NAME(S) OF CERTIFIED PERSONNEL MAKING EACH INSPECTION, THE DATE(S) OF EACH INSPECTION, CONSTRUCTION PHASE (I.E., INITIAL, INTERMEDIATE, OR FINAL), MAJOR OBSERVATIONS RELATING TO THE IMPLEMENTATION OF THE EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN. AND ACTIONS TAKEN IN ACCORDANCE WITH PART IV.D.4.g.(5) OF THE PERMIT SHALL BE MADE AND RETAINED AT THE SITE OR BE READILY AVAILABLE AT A DESIGNATED ALTERNATE LOCATION UNTIL THE ENTIRE SITE OR THAT PORTION OF A CONSTRUCTION SITE THAT HAS BEEN PHASED HAS UNDERGONE FINAL STABILIZATION AND A NOTICE OF TERMINATION IS SUBMITTED TO EPD. SUCH REPORTS SHALL BE READILY AVAILABLE BY THE END OF THE SECOND BUSINESS DAY AND/OR WORKING DAY AND SHALL IDENTIFY ALL INCIDENTS OF BEST MANAGEMENT PRACTICES THAT HAVE NOT BEEN PROPERLY INSTALLED AND/OR MAINTAINED AS DESCRIBED IN THE PLAN. WHERE THE REPORT DOES NOT IDENTIFY ANY INCIDENTS, THE INSPECTION REPORTS SHALL CONTAIN A CERTIFICATION THAT THE BEST MANAGEMENT PRACTICES ARE IN COMPLIANCE WITH THE EROSION, SEDIMENTATION & POLLUTION CONTROL PLAN. THE REPORT SHALL BE SIGNED IN ACCORDANCE WITH PART V.G.2. OF THIS PERMIT.
- 31. DETAILS ON COMPLETE REQUIREMENTS OF SAMPLING FREQUENCY AND REPORTING OF SAMPLING RESULTS: SAMPLING FREQUENCY (NPDES GENERAL PERMIT NO.100001, SEC. IV.D.6.d.)
 - (1). THE PRIMARY PERMITTEE MUST SAMPLE IN ACCORDANCE WITH THE PLAN AT LEAST ONCE FOR EACH RAINFALL EVENT DESCRIBED BELOW. FOR A QUALIFYING EVENT, THE PERMITTEE SHALL SAMPLE AT THE BEGINNING OF ANY STORMWATER DISCHARGE TO A MONITORED RECEIVING WATER AND/OR FROM A MONITORED OUTFALL LOCATION WITHIN FORTY-FIVE (45) MINUTES OR AS SOON AS POSSIBLE. (2). HOWEVER, WHERE MANUAL AND AUTOMATIC SAMPLING ARE IMPOSSIBLE (AS DEFINED IN THIS PERMIT). OR ARE BEYOND THE PERMITTEE'S CONTROL, THE PERMITTEE SHALL TAKE SAMPLES AS SOON AS POSSIBLE, BUT IN NO CASE MORE THAN TWELVE (12) HOURS AFTER THE BEGINNING OF
 - THE STORM WATER DISCHARGE. (3). SAMPLING BY THE PERMITTEE SHALL OCCUR FOR THE FOLLOWING EVENTS: (a). FOR EACH AREA OF THE SITE THAT DISCHARGES TO A RECEIVING STREAM, THE FIRST RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH AND ALLOWS FOR MONITORING DURING NORMAL BUSINESS HOURS * (MONDAY THROUGH FRIDAY. 8:00 A.M. TO 5:00 P.M., AND SATURDAY, 8:00 A.M. TO 5:00 P.M., EXCLUDING ALL NON- WORKING FEDERAL HOLIDAYS, WHEN CONSTRUCTION ACTIVITY IS BEING CONDUCTED BY THE PRIMARY PERMITTEE) THAT OCCURS AFTER ALL CLEARING AND GRUBBING OPERATIONS HAVE BEEN COMPLETED IN THE DRAINAGE AREA OF THE LOCATION SELECTED AS THE REPRESENTATIVE SAMPLING LOCATION; (b). IN ADDITION TO (a) ABOVE, FOR EACH AREA OF THE SITE THAT DISCHARGES TO A RECEIVING STREAM, THE FIRST RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH AND ALLOWS FOR MONITORING DURING NORMAL BUSINESS HOURS * THAT OCCURS EITHER 90-DAYS AFTER THE FIRST SAMPLING EVENT OR AFTER ALL MASS GRADING OPERATIONS HAVE BEEN COMPLETED IN THE DRAINAGE AREA OF THE LOCATION SELECTED AS THE SAMPLING LOCATION. WHICHEVER COMES FIRST; (c). AT THE TIME OF SAMPLING PERFORMED PURSUANT TO (a AND (b) ABOVE. IF BMPs ARE FOUND TO BE PROPERLY DESIGNED, INSTALLED AND MAINTAINED, NO FURTHER ACTION IS REQUIRED. IF BMPs IN ANY AREA OF THE SITE THAT DISCHARGES TO A RECEIVING STREAM ARE NOT PROPERLY DESIGNED, INSTALLED AND MAINTAINED, CORRECTIVE ACTION SHALL BE DEFINED AND IMPLEMENTED WITHIN TWO (2) BUSINESS DAYS, AND TURRIDITY SAMPLES SHALL BE TAKEN FROM DISCHARGES FROM THAT AREA OF THE SITE FOR EACH SUBSEQUENT RAIN EVENT THAT REACHES 0.5 INCH DURING NORMAL BUSINESS HOURS * UNTIL THE SELECTED TURBIDITY STANDARD IS ATTAINED, OR UNTIL POST-STORM EVENT INSPECTIONS DETERMINE THAT BMPs ARE PROPERLY DESIGNED. INSTALLED AND MAINTAINED; (d) WHERE SAMPLING PURSUANT TO (a), (b) OR (c) ABOVE IS REQUIRED BUT NOT POSSIBLE (OR NOT REQUIRED BECAUSE THERE WAS NO DISCHARGE), THE PERMITTEE, IN ACCORDANCE WITH PART IV.D.4.A.(6), MUST INCLUDE A WRITTEN JUSTIFICATION IN THE INSPECTION REPORT OF WHY SAMPLING WAS NOT PERFORMED. PROVIDING THIS JUSTIFICATION DOES NOT RELIEVE THE PERMITTEE OF ANY SUBSEQUENT SAMPLING OBLIGATIONS UNDER (a), (b), OR (c) ABOVE; AND (e) EXISTING CONSTRUCTION ACTIVITIES, I.E., THOSE THAT ARE OCCURRING ON OR BEFORE THE EFFECTIVE DATE OF THIS PERMIT, THAT HAVE MET THE SAMPLING REQUIRED BY (a) ABOVE SHALL SAMPLE IN ACCORDANCE WITH (b). THOSE

EXISTING CONSTRUCTION ACTIVITIES THAT HAVE MET THE SAMPLING REQUIRED BY (b) ABOVE SHALL NOT BE REQUIRED TO CONDUCT ADDITIONAL SAMPLING OTHER THAN AS REQUIRED BY (c) ABOVE. *NOTE THAT THE PERMITTEE MAY CHOOSE TO MEET THE REQUIREMENTS OF (a) AND (b) ABOVE BY COLLECTING TURBIDITY SAMPLES FROM ANY RAIN EVENT THAT REACHES OR EXCEEDS 0.5 INCH AND ALLOWS FOR MONITORING AT ANY TIME OF THE DAY OR WEEK.

REPORTING (NPDES GENERAL PERMIT NO.100001, SEC. IV.E.)

(1). THE APPLICABLE PERMITTEE'S ARE REQUIRED TO SUBMIT A THE SAMPLING RESULTS TO THE EPD AT THE ADDRESS SHOWN IN PART II.C. BY THE FIFTEENTH DAY OF THE MONTH FOLLOWING TH REPORTING PERIOD. REPORTING PERIODS ARE MONTHS DURING WHICH SAMPLES ARE TAKEN IN ACCORDANCE WITH THIS PERMIT. SAMPLING RESULTS SHALL BE IN A CLEARLY LEGIBLE FORMAT. UPON WRITTEN NOTIFICATION, EPD MAY REQUIRE THE APPLICABLE PERMITTEE TO SUBMIT THE SAMPLING RESULTS ON A MORE FREQUENT BASIS. SAMPLING AND ANALYSIS OF ANY STORM WATER DISCHARGE(S) OR THE RECEIVING WATER(S) BEYOND THE MINIMUM FREQUENCY STATED IN THIS PERMIT MUST BE REPORTED IN A SIMILAR MANNER TO THE EPD. THE SAMPLING REPORTS MUST BE SIGNED IN ACCORDANCE WITH PART V.G.2. SAMPLING REPORTS MUST BE SUBMITTED TO EPD USING THE ELECTRONIC SUBMITTAL SERVICE PROVIDED BY EPD. SAMPLING REPORTS MUST BE SUBMITTED TO EPD UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.

(2). ALL SAMPLING REPORTS SHALL INCLUDE THE FOLLOWING INFORMATION: d. THE RAINFALL AMOUNT, DATE, EXACT PLACE, AND TIME OF SAMPLING OR MEASUREMENTS:

b. THE NAME(S) OF THE CERTIFIED PERSONNEL WHO PERFORMED THE SAMPLING AND MEASUREMENTS; c. THE DATE(S) ANALYSES WERE PERFORMED;

d. THE TIME(S) ANALYSES WERE INITIATED; e. THE NAME(S) OF THE CERTIFIED PERSONNEL WHO PERFORMED THE ANALYSES;

REFERENCES AND WRITTEN PROCEDURES, WHEN AVAILABLE, FOR THE ANALYTICAL TECHNIQUES OR METHODS USED: g. THE RESULTS OF SUCH ANALYSES, INCLUDING THE BENCH SHEETS, INSTRUMENT READOUTS,

COMPUTER DISKS OR TAPES, ETC., USED TO DETERMINE THESE RESULTS; RESULTS WHICH EXCEED 1000 NTU SHALL BE REPORTED AS "EXCEEDS 1000 NTU;" AND CERTIFICATION STATEMENT THAT SAMPLING WAS CONDUCTED AS PER THE PLAN. (3). ALL WRITTEN CORRESPONDENCE REQUIRED BY THIS PERMIT SHALL BE SUBMITTED BY RETURN RECEIPT CERTIFIED MAIL (OR SIMILAR SERVICE) TO THE APPROPRIATE DISTRICT OFFICE OF THE EPD ACCORDING TO THE SCHEDULE IN APPENDIX A OF THIS PERMIT. THE PERMITTEE SHALL RETAIN A COPY OF THE PROOF OF SUBMITTAL AT THE CONSTRUCTION SITE OR THE PROOF OF SUBMITTAL SHALL BE READILY AVAILABLE AT A DESIGNATED LOCATION FROM COMMENCEMENT OF

CONSTRUCTION UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI.

32. DETAILS ON COMPLETE REQUIREMENTS OF RETENTION OF RECORDS BY PRIMARY PERMITTEE;

RETENTION OF RECORDS (NPDES GENERAL PERMIT NO.100001, SEC. IV.F.)

(1). THE PRIMARY PERMITTEE SHALL RETAIN THE FOLLOWING RECORDS AT THE CONSTRUCTION SITE OR THE RECORDS SHALL BE READILY AVAILABLE AT A DESIGNATED ALTERNATE LOCATION FROM COMMENCEMENT OF CONSTRUCTION UNTIL SUCH TIME AS A NOT IS SUBMITTED IN ACCORDANCE WITH PART VI:

(a). A COPY OF ALL NOTICES OF INTENT SUBMITTED TO EPD; (b). A COPY OF THE EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN REQUIRED BY THIS (c). THE DESIGN PROFESSIONAL'S REPORT OF THE RESULTS OF THE INSPECTION CONDUCTED IN ACCORDANCE WITH PART IV.A.5. OF THIS PERMIT: (d). A COPY OF ALL MONITORING INFORMATION, RESULTS, AND REPORTS REQUIRED BY THIS PERMIT; (e). A COPY OF ALL INSPECTION REPORTS GENERATED IN ACCORDANCE WITH PART IV.D.4.a. OF

(f). A COPY OF ALL VIOLATION SUMMARIES AND VIOLATION SUMMARY REPORTS GENERATED IN ACCORDANCE WITH PART III.D.2. OF THIS PERMIT; AND, (g). DAILY RAINFALL INFORMATION COLLECTED IN ACCORDANCE WITH PART IV.D.4.a.(1)(c) OF THIS

(2). COPIES OF ALL NOTICES OF INTENT, NOTICES OF TERMINATION, REPORTS, PLANS, MONITORING REPORTS, MONITORING INFORMATION, (INCLUDING ALL CALIBRATION AND MAINTENANCE RECORDS AND ALL ORIGINAL STRIP CHART RECORDINGS FOR CONTINUOUS MONITORING INSTRUMENTATION) OR OTHER REPORTS REQUESTED BY THE EPD, EROSION, SEDIMENTATION AND POLLUTION CONTROL PLANS, RECORDS OF ALL DATA USED TO COMPLETE THE NOTICE OF INTENT TO BE COVERED BY THE NPDES PERMIT AND ALL OTHER RECORDS REQUIRED BY THIS PERMIT SHALL BE RETAINED BY THE PERMITTEE WHO EITHER PRODUCED OR USED IT FOR A PERIOD OF AT LEAST THREE YEARS FROM THE DATE THAT THE NOT IS SUBMITTED IN ACCORDANCE WITH PART VI OF THIS PERMIT. THESE RECORDS MUST BE MAINTAINED AT THE PERMITTEE'S PRIMARY PLACE OF BUSINESS OR AT A DESIGNATED ALTERNATIVE LOCATION ONCE THE CONSTRUCTION ACTIVITY HAS CEASED AT THE PERMITTED SITE. THIS PERIOD MAY BE EXTENDED BY REQUEST OF THE EPD AT ANY TIME UPON WRITTEN NOTIFICATION TO THE PERMITTEE

33. DETAILS ON COMPLETE REQUIREMENTS OF SAMPLING ANALYTICAL METHODS BY PRIMARY PERMITTEE:

SAMPLING REQUIREMENTS SHALL INCLUDE THE FOLLOWING: (NPDES GENERAL PERMIT NO.100001, SEC. (1). A USGS TOPOGRAPHIC MAP, A TOPOGRAPHIC MAP OR A DRAWING (REFERRED TO AS A TOPOGRAPHIC MAP) THAT IS A SCALE EQUAL TO OR MORE DETAILED THAN A 1:24000 MAP SHOWING THE LOCATION OF THE SITE OR THE STAND ALONE CONSTRUCTION; (a) THE LOCATION OF ALL PERENNIAL AND INTERMITTENT STREAMS AND OTHER WATER BODIES AS SHOWN ON A USGS TOPOGRAPHIC MAP, AND ALL OTHER PERENNIAL AND INTERMITTENT STREAMS AND OTHER WATER BODIES LOCATED DURING MANDATORY FIELD VERIFICATION, INTO WHICH THE STORMWATER IS DISCHARGED AND (b) THE RECEIVING WATER AND/OR OUTFALL SAMPLING LOCATIONS. WHEN THE PERMITTEE HAS CHOSEN TO USE A USGS TOPOGRAPHIC MAP FORM WHERE THE STORMWATER(S) ENTERS THE RECEIVING WATER(S) TO THE POINT WHERE THE RECEIVING WATER(S) COMBINES WITH THE FIRST BLUE LINE STREAM SHOWN ON THE USGS TOPOGRAPHIC MAP;

(2). A WRITTEN NARRATIVE OF SITE SPECIFIC ANALYTICAL METHODS USED TO COLLECT, HANDLE AND ANALYZE THE SAMPLES INCLUDING QUALITY CONTROL/QUALITY ASSURANCE PROCEDURES. THIS NARRATIVE MUST INCLUDE PRECISE SAMPLING METHODOLOGY FOR EACH SAMPLING LOCATION; (3). WHEN THE PERMITTEE HAS DETERMINED THAT SOME OR ALL OUTFALLS WILL BE SAMPLED, A RATIONAL MUST BE INCLUDED ON THE PLAN FOR THE NTU LIMIT(S) SELECTED FROM APPENDIX B.

THIS RATIONALE MUST INCLUDE THE SIZE OF THE CONSTRUCTION SITE, THE CALCULATION OF THE SIZE OF THE SURFACE WATER DRAINAGE AREA, AND THE TYPE OF RECEIVING WATER(S) (I.E., TROUT STREAM OR SUPPORTING WARM WATER FISHERIES): AND (4). ANY ADDITIONAL INFORMATION EPD DETERMINES NECESSARY TO BE PART OF THE PLAN. EPD WILL PROVIDE WRITTEN NOTICE TO THE PERMITTEE OF THE INFORMATION NECESSARY AND THE TIME LINE

SAMPLE TYPE (NPDES GENERAL PERMIT NO.100001, SEC. IV.D.6.b.)

ALL SAMPLING SHALL BE COLLECTED BY "GRAB SAMPLES" AND THE ANALYSIS OF THESE SAMPLES MUST BE CONDUCTED IN ACCORDANCE WITH METHODOLOGY AND TEST PROCEDURES ESTABLISHED BY 40 CFR PART 136 (UNLESS OTHER TEST PROCEDURES HAVE BEEN APPROVED); THE GUIDANCE DOCUMENT TITLED "NPDES STORM WATER SAMPLING GUIDANCE DOCUMENT, EPA 833-B-92-001"; AND, GUIDANCE DOCUMENTS THAT MAY BE PREPARED BY THE EPD.

(1). SAMPLE CONTAINERS SHALL BE LABELED PRIOR TO COLLECTING THE SAMPLES.

(2). SAMPLE SHOULD BE WELL MIXED BEFORE TRANSFERRING TO A SECONDARY CONTAINER. (3). LARGE MOUTH, WELL CLEANED AND RINSED GLASS OR PLASTIC JARS SHOULD BE USED FOR COLLECTING SAMPLES. THE JARS SHOULD BE CLEANED THOROUGHLY TO AVOID CONTAMINATION. (4). MANUAL, AUTOMATIC OR RISING STAGE SAMPLING MAY BE UTILIZED. SAMPLES REQUIRED BY THIS PERMIT SHOULD BE ANALYZED IMMEDIATELY, BUT IN NO CASE LATER THAN 48 HOURS AFTER COLLECTION. HOWEVER, SAMPLES FROM AUTOMATIC SAMPLING IS UTILIZED AND THE AUTOMATIC SAMPLER IS NOT ACTIVATED DURING THE QUALIFYING EVENT, THE PERMITTEE MUST UTILIZE MANUAL

SAMPLING OR RISING STAGE SAMPLING DURING THE NEXT QUALIFYING EVENT. DILUTION OF SAMPLES

TURBIDIMETER. SAMPLES ARE NOT REQUIRED TO BE COOLED. (5). SAMPLING AND ANALYSIS OF THE RECEIVING WATER(S) OR OUTFALLS BEYOND THE MINIMUM FREQUENCY STATED IN THIS PERMIT MUST BE REPORTED TO EPD AS SPECIFIED IN PART IV.E.

IS NOT REQUIRED. SAMPLES MAY BE ANALYZED DIRECTLY WITH A PROPERLY CALIBRATED

SAMPLE TYPE (NPDES GENERAL PERMIT NO.100001, SEC. IV.D.6.c.) (1). FOR CONSTRUCTION ACTIVITIES, THE PRIMARY PERMITTEE MUST SAMPLE ALL RECEIVING WATER(S). OR ALL OUTFALL(S), OR A COMBINATION OF RECEIVING WATER(S) AND OUTFALL(S). SAMPLES TAKEN FOR THE PURPOSE OF COMPLIANCE WITH THIS PERMIT SHALL BE REPRESENTATIVE OF THE MONITORED ACTIVITY AND REPRESENTATIVE OF THE WATER QUALITY OF THE RECEIVING WATER(S) AND/OR THE STORM WATER OUTFALLS USING THE MINIMUM GUIDELINES

(a). THE UPSTREAM SAMPLE FOR EACH RECEIVING WATER(S) MUST BE TAKEN IMMEDIATELY UPSTREAM OF THE CONFLUENCE OF THE FIRST STORMWATER DISCHARGE FOR THE PERMITTED ACTIVITY (I.E., THE DISCHARGE FARTHEST UPSTREAM AT THE SITE) BUT DOWNSTREAM OF ANY OTHER STORMWATER DISCHARGES NOT ASSOCIATED WITH THE PERMITTED ACTIVITY. WHERE APPROPRIATE, SEVERAL UPSTREAM SAMPLES FROM ACROSS THE RECEIVING WATER(S) MAY NEED TO BE TAKEN AND THE ARITHMETIC AVERAGE OF THE TURBIDITY OF THESE SAMPLES USED FOR THE UPSTREAM TURBIDITY VALUE.

(b). THE DOWNSTREAM SAMPLE FOR EACH RECEIVING WATER(S) MUST BE TAKEN DOWNSTREAM OF THE CONFLUENCE OF THE LAST STORMWATER DISCHARGE FROM THE PERMITTED ACTIVITY (I.E., THE DISCHARGE FARTHEST DOWNSTREAM AT THE SITE) BUT UPSTREAM OF ANY OTHER STORMWATER DISCHARGE NOT ASSOCIATED WITH THE PERMITTED ACTIVITY. WHERE APPROPRIATE. SEVERAL DOWNSTREAM SAMPLES FROM ACROSS THE RECEIVING WATER(S) MAY NEED TO BE TAKEN AND THE ARITHMETIC AVERAGE OF THE TURBIDITY OF THESE SAMPLES USED FOR THE DOWNSTREAM TRUBIDITY VALUE.

(c). IDEALLY THE SAMPLES SHOULD BE TAKEN FROM THE HORIZONTAL AND VERTICAL CENTER OF THE RECEIVING WATER(S) OF THE STORMWATER OUTFALL CHANNEL(S). (d). CARE SHOULD BE TAKEN TO AVOID STIRRING THE BOTTOM SEDIMENTS IN THE RECEIVING WATER(S) OR IN THE OUTFALL STORMWATER CHANNEL.

(e). THE SAMPLING CONTAINER SHOULD BE HELD SO THAT THE OPENING FACES UPSTREAM. f). THE SAMPLES SHOULD BE KEPT FREE FROM FLOATING DEBRIS. (g). PERMITTEES DO NOT HAVE TO SAMPLE SHEET FLOW THAT FLOWS ONTO UNDISTURBED NATURAL

AREAS OR AREAS STABILIZED BY THE PROJECT. FOR PURPOSES OF THIS SECTION, STABILIZED SHALL MEAN, FOR UNPAVED AREAS AND AREAS NOT COVERED BY PERMANENT STRUCTURES AND AREAS LOCATED OUTSIDE THE WASTE DISPOSAL LIMITS OF A LANDFILL CELL THAT HAS BEEN CERTIFIED BY EPD FOR WASTE DISPOSAL, 100% OF THE SOIL SURFACE IS UNIFORMLY COVERED IN PERMANENT VEGETATION WITH A DENSITY OF 70% OR GREATER, OR LANDSCAPED ACCORDING TO THE PLAN (UNIFORMLY COVERED WITH LANDSCAPING MATERIALS IN PLANNED LANDSCAPED AREAS), OR EQUIVALENT PERMANENT STABILIZATION MEASURES AS DEFINED IN THE MANUAL (EXCLUDING A CROP OF ANNUAL VEGETATION AND A SEEDING OF TARGET CROP PERENNIALS APPROPRIATE FOR THE REGION).

(h). ALL SAMPLING PURSUANT TO THIS PERMIT MUST BE DONE IN SUCH A WAY (INCLUDING GENERALLY ACCEPTED SAMPLING METHODS, LOCATIONS, TIMING, AND FREQUENCY) AS TO ACCURATELY REFLECT WHETHER STORMWATER RUNOFF FROM THE CONSTRUCTION SITE IS IN COMPLIANCE WITH THE STANDARD SET FORTH IN PARTS III.D.3. OR III.D.4., WHICHEVER IS APPLICABLE.

34. "APPENDIX B" RATIONALE FOR OUTFALL SAMPLING POINTS:

SAMPLING REQUIREMENTS (NPDES GENERAL PERMIT NO.100001 , SEC. IV.D.6.a.(3).)

WHEN THE PERMITTEE HAS DETERMINED THAT SOME OR ALL OF THE OUTFALLS WILL BE MONITORED, A RATIONALE MUST BE INCLUDED FOR THE NTU LIMIT(S) SELECTED FROM APPENDIX B. THIS RATIONALE MUST INCLUDE THE SIZE OF THE CONSTRUCTION SITE, THE CALCULATION OF THE SIZE OF THE SURFACE WATER DRAINAGE AREA, AND THE TYPE OF RECEIVING WATER(S) (I.E., TROUT STREAM OR SUPPORTING WARM WATER FISHERIES).

STORM WATER IS TO BE SAMPLED FOR NEPHELOMETRIC TURBIDITY UNITS (NTU) AT THE OUTFALL LOCATION(S). A DISCHARGE OF STORM WATER RUNOFF FROM DISTURBED AREAS WHERE BEST MANAGEMENT PRACTICES (BMPs) HAVE NOT BEEN PROPERLY DESIGNED, INSTALLED, AND MAINTAINED SHALL CONSTITUTE A SEPARATE VIOLATION FOR EACH DAY ON WHICH SUCH CONDITION RESULTS IN THE TURBIDITY OF THE DISCHARGE EXCEEDING THE VALUE THAT WAS SELECTED FROM "APPENDIX B" IN THE NPDES GENERAL PERMIT NO. 100001.

THE SELECTED NTU VALUE OF 75 IS BASED UPON THE CONSTRUCTION SITE ACREAGE OF 6.58 ACRES FOR THE PROJECT SITE, THE SURFACE WATER DRAINAGE AREA APPROXIMATELY 0.01 SQUARE MILES.

- 35. SAMPLING LOCATIONS, PERENNIAL STREAMS, INTERMITTENT STREAMS, AND OTHER BODIES OF WATER INTO WHICH STORM WATER IS DISCHARGED CAN BE FOUND ON SHEET C401.
- 36. FOR PHASED EROSION AND SEDIMENTATION CONTROL PLANS (I.E. INITIAL PHASE, INTERMEDIATE PHASE, AND FINAL PHASE) SHOWING THE LOCATION OF BEST MANAGEMENT PRACTICES (BMPs) THAT ARE CONSISTENT WITH AND NO LESS STRINGENT THAN THE MANU'AL FOR EROSION AND SEDIMENTÁTION CONTROL IN GEORGIA, CURRENT EDITION, USING UNIFORM CODING SYMBOLS FROM THE MANUAL, CHAPTER 6, WITH LEGEND, REFER TO SHEET(S) C402,C403 ,C404, & C405-C406.

DESCRIPTION OF THE APPROPRIATE CONTROLS AND MEASURES THAT WILL BE IMPLEMENTED AT THE CONSTRUCTION SITE FOR EACH PHASE OF EROSION AND SEDIMENT CONTROL;

INSTALLATION OF PERIMETER CONTROL BMPs (SILT FENCE (Sd1-NS) AT THE LIMITS OF DISTURBANCE); CONSTRUCTION EXITS (Co) TO PREVENT THE TRACKING OR FLOW OF MUD ONTO ADJACENT ROADS AND DRIVES; DUST CONTROL ON DISTURBED AREAS (Du); DISTURBED AREA STABILIZATION WITH MULCHING ONLY (Ds1); INSTALL INLET SEDIMENT TRAPS (Sd2-F, Sd2-P & Sd2-CFS)

MAINTAIN SILT FENCE TYPE—"C" (Sd1—NS) FOR PERIMETER CONTROL; MAINTAIN CONSTRUCTION EXITS (Co) TO PREVENT THE TRACKING OR FLOW OF MUD ONTO ADJACENT ROADS AND DRIVES; INSTALL STONE CHECK DAMS (Cd-S) IN DITCHES THAT ARE DISTURBED DURING CONSTRUCTION ACTIVITIES; DUST CONTROL ON DISTURBED AREAS (Du); DISTURBED AREA STABILIZATION WITH MULCHING ONLY (Ds1); AND DISTURBED AREA STABILIZATION WITH TEMPORARY SEEDING (Ds2). MAINTAIN INLET SEDIMENT TRAPS (Sd2-F, Sd2-P &

MAINTAIN INLET SEDIMENT TRAPS (Sd2-F & Sd2-P) AND FILTER RING (Fr) AT EXISTING INLETS; MAINTAIN SILT FENCE TYPE-"C" (Sd1-C) FOR PERIMETER CONTROL; DISTURBED AREA STABILIZATION WITH SOD (Ds4). REMOVAL OF ALL BMP DEVICES ONCE THE SITE IS FULLY STABILIZED. A DESCRIPTION OF APPROPRIATE EROSION CONTROL MEASURES TO BE IMPLEMENTED:

Sd2-CFS)

1.2. ALL DISTURBED AREAS SHALL HAVE EROSION CONTROL PROVIDED IN ACCORDANCE WITH THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, CURRENT EDITION.

1.3. ALL EROSION CONTROL MEASURES SHALL COMPLY WITH THE STATE OF GEORGIA SOIL AND WATER CONSERVATION COMMISSION MANUAL FOR EROSION AND SEDIMENT CONTROL IN THE STATE OF GEORGIA,

1.4. FULL COORDINATION SHALL BE MAINTAINED BETWEEN THE CONTRACTOR, DESIGN PROFESSIONAL, AND THE REGULATORY INSPECTOR REGARDING PROJECT SEQUENCE.

1.5. THE NOTATION AS SHOWN ON THE EROSION CONTROL PLAN SHEET(S) AND ON THE EROSION CONTROL DETAIL SHEET FOR THE EROSION AND SEDIMENT CONTROL BEST MANAGEMENT PRACTICES, REFERS TO THE GEORGIA UNIFORM CODING SYSTEM AS DETAILED IN THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, CURRENT EDITION. 1.6. GENERAL STATEMENT OF DESIGNED EROSION CONTROL SYSTEM:

(a). NO SURFACE WATER FLOWS FROM DISTURBED AREA TO BE ALLOWED INTO THE STORM SEWER SYSTEM WITHOUT FIRST BEING FILTERED BY AN EFFECTIVE SEDIMENT ENTRAPMENT DEVICE. (b). SEDIMENT ENTRAPMENT DEVICES ARE TO BE MAINTAINED AT ALL POINTS WHERE SURFACE FLOWS FROM DISTURBED AREAS CAN LEAVE THE SITE. FLOWS ARE TO BE DIRECTED TO ENTRAPMENT DEVICES THROUGHOUT CONSTRUCTION ACTIVITIES.

1.7. EROSION CONTROL MEASURES ARE TO BE INSTALLED PRIOR TO ANY LAND DISTURBING ACTIVITIES ON-SITE AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED. EROSION CONTROL MEASURES SHALL BE INSPECTED AT THE END OF EACH WORKING DAY AND AFTER EACH STORM EVENT TO ENSURE THAT ALL MEASURES ARE FUNCTIONING PROPERLY. ANY REPAIRS SHALL BE MADE BY THE CONTRACTOR.

1.8. IN ADDITION TO THE NOTE ABOVE, EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AT LEAST WEEKLY, AFTER EACH RAIN EVENT, AND REPAIRED AS NECESSARY THESE INSPECTIONS SHALL BE DOCUMENTED WITH COPIES SENT TO THE OWNER.

1.9. EROSION AND SEDIMENT CONTROL DEVICES MUST BE INSTALLED AND INSPECTED PRIOR TO ANY LAND DISTURBANCE ON SITE. SILT BARRIER TO BE PLACED AS SHOWN AND/OR AS DIRECTED BY THE PROJECT ENGINEER AND/OR OWNER: CLIENT.

1.10. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED IF DETERMINED NECESSARY BY ON-SITE INSPECTION.

1.11. THE CONTRACTOR SHALL COMPLETELY REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES (I.E. SILT FENCE, SEDIMENT TRAPS, ETC...) AND TREE PROTECTION FENCING ONCE PERMANENT VEGETATION IS ESTABLISHED.

1.12. THE CONTRACTOR IS RESPONSIBLE FOR MONITORING DOWNSTREAM CONDITIONS THROUGHOUT THE CONSTRUCTION PERIOD AND FOR CLEARING ANY DEBRIS AND SEDIMENT THAT IS CAUSED BY CONSTRUCTION ACTIVITIES.

1.13. ALL DISTURBED AREAS SHALL BEST BE STABILIZED AS REQUIRED BY THESE PLANS BY THE SITEWORK CONTRACTOR AS SOON AS CONSTRUCTION PHASES PERMIT.

1.14. WHEN HAND PLANTING, MULCH (HAY OR STRAW) SHOULD BE UNIFORMLY SPREAD OVER SEEDED AREA WITHIN 24-HOURS OF SEEDING.

1.15. DURING UNSUITABLE GROWING SEASONS, MULCH WILL BE USED AS A TEMPORARY COVER (Ds1). ON SLOPES 4:1 OR STEEPER, MULCH WILL BE ANCHORED. 1.16. SILT FENCE SHALL MEET THE MINIMUM REQUIREMENTS OF SECTION 171 OF THE STATE OF GEORGIA

DEPARTMENT OF TRANSPORTATION, STANDARD SPECIFICATIONS, CURRENT EDITION, AND/OR GEORGIA EPD "GREEN BOOK" AS AMENDED. 1.17. SEDIMENT STORAGE MAINTENANCE INDICATORS MUST BE INSTALLED IN SEDIMENT STORAGE STRUCTURES,

INDICATING THE 1/3 FULL VOLUME FOR RETROFITS AND TEMPORARY SEDIMENT BASINS, AND THE 1/2 FULL VOLUME FOR ALL OTHER SEDIMENT STORAGE STRUCTURES (I.E. CHECK DAMS, SILT FENCE,

1.18. ALL SEDIMENT STORAGE DEVICES ARE TO BE CONSTRUCTED COMPLETELY AND FULLY OPERATIONAL PRIOR TO ANY OTHER CONSTRUCTION OR GRADING.

1.19. CONCENTRATED FLOW AREAS AND ALL SLOPES STEEPER THAN 2.5:1 WITH A HEIGHT OF TEN FEET OR GREATER SHALL BE STABILIZED WITH APPROPRIATE EROSION CONTROL MATTING AND BLANKETS.

1.20. ALL PERMANENT GRADED EARTH SLOPES, EXCAVATION OR EMBANKMENT (CUT AND FILL), SHALL BE GRADED TO A MAXIMUM FINISHED SLOPE OF TWO (2) FEET HORIZONTAL TO ONE (1) FOOT VERTICAL (MAXIMUM SLOPE 2H: 1V).

1.21. ALL DISTURBED AREAS LEFT MULCHED AFTER 30-DAYS SHALL BE STABILIZED WITH TEMPORARY


1.22. SEDIMENT SHALL NOT BE WASHED INTO INLETS. IT SHALL BE REMOVED FROM THE SEDIMENT TRAPS AND DISPOSED OF AND STABILIZED SO THAT IT WILL NOT ENTER THE INLETS.


1.23. FAILURE TO INSTALL, OPERATE, OR MAINTAIN ALL EROSION CONTROL MEASURES WILL RESULT IN ALL CONSTRUCTION BEING STOPPED ON THE JOB UNTIL SUCH MEASURES ARE CORRECTED BACK TO THE APPROVED EROSION CONTROL PLANS, I.E., MANDATORY STOP WORK ORDER.

1.24. THE CONSTRUCTION EXIT SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOW OF MUD ONTO PUBLIC RIGHT-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH 1-3" STONE, AS CONDITIONS DEMAND, AND REPAIR AND/OR CLEAN-OUT OF ANY STRUCTURES USED TO TRAP SEDIMENT. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM A VEHICLE OR FROM THE SITE ONTO PUBLIC ROADWAY OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.

> GSWCC GEORGIA SOIL AND WATER CONSERVATION COMMISSIO Robert Banks Tate Level II Certified Design Professional
> CERTIFICATION NUMBER
> 000052948
>
>
> ISSUED:
> 05/01/2017
> EXPIRES:
> 05/01/2023







DRAWN BY: APPROVED BY: March 1, 2022 NO SCALE 2021-0766

SCALE:

JOB No.

DRAWING No.

GSWCC AND NPDES NOTES (CONTINUED):

36. A DESCRIPTION OF APPROPRIATE EROSION CONTROL MEASURES TO BE IMPLEMENTED (CONTINUED):

INITIAL PHASE:

- 1. ALL STAGING AREAS, MATERIAL STORAGE AREAS, CONCRETE WASH-OUT AREAS, SHALL BE LOCATED AT SETBACK DISTANCES FROM DESIGNATED TREE PROTECTION AREAS AND/OR STREAM BUFFERS AS REQUIRED BY LOCAL AND STATE REGULATIONS.
- 2. A COPY OF THE APPROVED LAND DISTURBANCE PLAN AND PERMIT SHALL BE PRESENT ON THE SITE AT ALL TIMES. POST ON DAY ONE.
- 3. PRIOR TO COMMENCING LAND DISTURBING ACTIVITY, THE LIMITS OF LAND DISTURBANCE SHALL BE CLEARLY AND ACCURATELY DELINEATED WITH STAKES, RIBBONS, OR OTHER APPROPRIATE MEANS. THE LOCATION AND EXTENT OF ALL AUTHORIZED LAND DISTURBANCE ACTIVITY SHALL BE DEMARCATED FOR THE DURATION OF THE CONSTRUCTION ACTIVITY. NO LAND DISTURBANCE SHALL OCCUR OUTSIDE THE APPROVED LIMITS INDICATED ON THE APPROVED PLANS.
- 4. PRIOR TO ANY OTHER CONSTRUCTION, A STABILIZED CONSTRUCTION EXIT (Co) SHALL BE CONSTRUCTED AT EACH POINT OF ENTRY TO OR EXIT FROM THE SITE OR ONTO ANY PUBLIC ROADWAY AS SHOWN ON THE PLANS.
- 5. IMMEDIATELY AFTER THE ESTABLISHMENT OF CONSTRUCTION ENTRANCE/EXITS, ALL PERIMETER EROSION CONTROL AND STORMWATER MANAGEMENT DEVICES SHALL BE INSTALLED AS SHOWN ON THE INITIAL PHASE OF THE EROSION CONTROL PLAN.
- 6. SILT FENCE OR APPROVED EQUAL SHALL BE INSTALLED AT THE PERIMETER OF THE DISTURBED AREA OR AS SHOWN ON THE PLAN. SILT SHOULD BE REMOVED WHEN ACCUMULATION REACHES HALF THE HEIGHT OF THE BARRIER. THE PERIMETER SILT FENCE SHOULD BE INSPECTED DAILY FOR ANY FAILURES. ANY FAILURES OF SAID FENCING SHOULD BE REPAIRED IMMEDIATELY.
- 7. INLET SEDIMENT PROTECTION MEASURES SHALL BE INSTALLED ON ALL EXISTING STORM STRUCTURES AS SHOWN ON THE PLAN.
- 8. TREE PROTECTION FENCING AND STREAM BUFFER LIMITS SHOULD BE INSTALLED PRIOR TO THE START OF ANY LAND DISTURBING ACTIVITY AND MAINTAINED UNTIL FINAL LANDSCAPE IS INSTALLED. THE TREE PROTECTION FENCING SHOULD BE INSPECTED DAILY. ANY FAILURES OF SAID FENCING SHOULD BE REPAIRED IMMEDIATELY.
- 9. AFTER INSTALLATION OF INITIAL EROSION CONTROL MEASURES, THE SITE CONTRACTOR SHALL SCHEDULE AN INSPECTION BY THE PROJECT DESIGN PROFESSIONAL WITHIN 7 DAYS AFTER INSTALLATION. NO OTHER CONSTRUCTION ACTIVITIES SHALL OCCUR UNTIL THE PROJECT PROFESSIONAL APPROVES THE INSTALLATION OF SAID EROSION MEASURES. IF UNFORESEEN CONDITIONS EXIST IN THE FIELD THAT WARRANT ADDITIONAL EROSION CONTROL MEASURES, THE CONTRACTOR MUST CONSTRUCT ANY ADDITIONAL EROSION CONTROL DEVICES DEEMED NECESSARY BY THE SITE INSPECTION WITH CONSULTATION WITH THE DESIGN PROFESSIONAL.
- 10. AFTER APPROVAL OF THE INITIAL EROSION CONTROL INSTALLATION, THE CONTRACTOR MAY PROCEED WITH CLEARING AND GRUBBING ACTIVITIES. AS CLEARING PERMITS, THE CONTRACTOR SHALL CONSTRUCT TEMPORARY SEDIMENT STORAGE DEVICES AS SHOWN ON THE INITIAL PHASE PLAN TO CONTROL EROSION AND STORMWATER RUNOFF.
- 11. INITIAL PHASE BMPs UTILIZED IN THIS PLAN(S) ARE AS FOLLOWS: CO, DS1, DS2, DS3, SD1-NS, SD2-F, SD2-P, SD4

INTERMEDIATE PHASE:

- 1. MAINTAIN PREVIOUSLY INSTALLED BMPs.
- 2. SCHEDULING AND PERFORMANCE TO ENSURE THAT LAND STRIPPED OF ITS NATURAL GROUND COVER IS EXPOSED ONLY IN SMALL QUANTITIES, AND THEREFORE LIMITED DURATIONS, BEFORE PERMANENT EROSION PROTECTION IS ESTABLISHED.
- 3. GROUND DISTURBANCE OCCURS. THE LOCATION OF SOME OF THE EROSION CONTROL DEVICES MAY HAVE TO BE ALTERED FROM THAT SHOWN ON THE APPROVED PLANS IF DRAINAGE PATTERNS DURING CONSTRUCTION ARE DIFFERENT FROM THE FINAL PROPOSED DRAINAGE PATTERNS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION. ANY DIFFICULTY IN CONTROLLING EROSION AND SEDIMENTATION DURING ANY PHASE OF CONSTRUCTION SHALL BE REPORTED TO THE DESIGN PROFESSIONAL IMMEDIATELY.
- 4. THE SILT FENCE SHALL BE MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED. SILT SHALL BE REMOVED WHEN ACCUMULATION REACHES HALF OF THE HEIGHT OF THE BARRIER.
- 5. SILT FENCE SHALL BE PLACED AT THE TOE OF ALL DIRT STOCK PILE AREAS.
- 6. AFTER PRELIMINARY CLEARING AND GRADING ACTIVITIES, THE CONTRACTOR SHALL CONSTRUCT ALL SEDIMENT ENTRAPMENT DEVICES AS SHOWN ON THE PLANS. THE CONTRACTOR SHALL MAINTAIN THE DEVICES UNTIL PERMANENT GROUND COVER IS ESTABLISHED. SEDIMENT SHALL BE CLEANED OUT WHEN IT REACHES THE CLEAN—OUT ELEVATION SHOWN ON THE PLANS.
- 7. SEDIMENT AND EROSION CONTROL MEASURES MUST BE CHECKED WEEKLY AND AFTER EACH RAIN EVENT. EACH DEVICE IS TO BE MAINTAINED OR REPLACED IF SEDIMENT ACCUMULATION HAS REACHED ONE HALF OF THE CAPACITY OF THE DEVICE. ADDITIONAL DEVICES MUST BE INSTALLED IF NEW CHANNELS HAVE DEVELOPED.
- 8. INTERMEDIATE PHASE BMPs UTILIZED ON THIS PLAN(S) ARE AS FOLLOWS: CO, DS1, DS2, DS3, SD1-NS, SD2-F, SD2-P, SD4

FINAL PHA

- 1. THE CONTRACTOR SHALL MAINTAIN ALL SEDIMENT DEVICES AND EROSION CONTROL MEASURES UNTIL PERMANENT GROUND COVER IS ESTABLISHED. SEDIMENT SHALL BE CLEANED OUT OF EACH DEVICE WHEN IT REACHES THE REQUIRED CLEAN-OUT ELEVATION SHOWN ON THE PLANS.
- 2. AFTER CURBING AND PAVEMENT HAS BEEN INSTALLED, ALL INLET SEDIMENT TRAPS ON THE EXISTING INLETS SHALL BE REMOVED AND REPLACED WITH CURB FILTER INLET PROTECTION.
- 3. FINAL STABILIZATION OF PERMANENT GRASS MUST MEET 100% COVERAGE, 70% DENSITY RULE.
- 4. FINAL PHASE BMPs UTILIZED ON THIS PLAN(S) ARE AS FOLLOWS: WATER QUALITY FEATURE
- 37. GRAPHIC SCALE AND NORTH ARROW PROVIDED ON PLAN SHEETS C402,C403 & C404.
- 38. THE CONTOUR INTERVAL ON PLAN SHEETS C402,C403 & C404 IS 1'.
- 39. ARE ALTERNATE BMPs TO BE USED ON THIS PROJECT: NO
- 40. IF ALTERNATE BMPs ARE USED, THE USE OF ALTERNATIVE BMP FOR APPLICATION TO THE EQUIVALENT BMP LIST. PLEASE REFER TO APPENDIX A-2 OF THE MANUAL FOR EROSION & SEDIMENT CONTROL IN GEORGIA LATEST EDITION. SEE CALC SHEET N/A
- 41. THE DELINEATION OF THE APPLICABLE 25-FOOT OR 50-FOOT UNDISTURBED BUFFERS ADJACENT TO STATE WATERS AND ANY ADDITIONAL BUFFERS REQUIRED BY THE LOCAL ISSUING AUTHORITY CAN BE FOUND ON PLAN SHEET(S) N/A.
- 42. THE DELINEATION OF ALL ON-SITE WETLANDS AND ALL STATE WATERS LOCATED WITHIN 200 FEET OF THE PROJECT SITE, IF APPLICABLE, CAN BE FOUND ON PLAN SHEET(S) N/A.
- 43. DELINEATION AND ACREAGE OF CONTRIBUTING DRAINAGE BASINS ON THE PROJECT SITE CAN BE FOUND ON THE REPORT SHEET(S) 34.
- 44. HYDROLOGY STUDY AND MAPS OF DRAINAGE BASINS FOR BOTH THE PRE-DEVELOPED AND POST-DEVELOPED CONDITIONS ARE PROVIDED ON H&H REPORT SHEET 34 & 36.
- 45. ESTIMATE OF RUNOFF COEFFICIENT OF THE SITE PRIOR TO AND AFTER CONSTRUCTION ACTIVITIES ARE COMPLETED: PRE: 82 POST: 84
- 46. STORM DRAIN PIPE AND WEIR VELOCITIES WITH APPROPRIATE OUTLET PROTECTION:

STORM DRAIN PIPE Q, V, L, W, D, AND SIZE PROVIDED ON SHEET N/A.

- 47. SOIL SERIES FOR THE PROJECT SITE AND THEIR DELINEATION IS PROVIDED ON SHEET C401.
- 48. THE LIMITS OF DISTURBANCE FOR EACH PHASE OF CONSTRUCTION IS PROVIDED ON PLAN SHEETS C402,C403 & C404.
- 49. SEE CALCULATIONS PROVIDED ON THIS SHEET FOR SEDIMENT STORAGE REQUIREMENTS.
- 50. THE LOCATION OF BEST MANAGEMENT PRACTICES ARE CONSISTENT WITH AND NO LESS STRINGENT THAN THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA. UNIFORM CODING SYMBOLS FROM THE MANUAL, CHAPTER 6, WITH LEGEND ARE PROVIDED ON SHEETS C402,C403,C404 & C405-C406.
- 51. DETAILED DRAWINGS FOR ALL STRUCTURAL PRACTICES ARE PROVIDED ON SHEET(S) C405-C406.

52. <u>VEGETATIVE PRACTICES</u>:

- 1. SEPTEMBER 15 FEBRUARY 15, A MIXTURE OF UNHULLED COMMON BERMUDA 6 LBS./ACRE AND RYE
- GRASS SEED 28 LBS./ACRE APPLIED SIMULTANEOUSLY.
 2. OCTOBER 1 MARCH 1, UNHULLED COMMON BERMUDA 10 LBS./ACRE.
- APRIL 1 JUNE 1, HULLED COMMON BERMUDA 10 LBS./ACRE.
 FERTILIZER GRADE WILL BE A COMMERCIAL 6-12-12 INCORPORATED INTO THE SOIL AT 1500 LBS./ACRE,
- ALSO 1500 LBS. DOLOMITIC LIME.

 5. NOT LESS THAN 30 DAYS AFTER SEEDING, APPLY AMMONIUM NITRATE (NOT LESS THAN 20% NITRATE) AT

 A PATE FOLIAL TO 60 LBS. OF AVAILABLE NITROGEN, /ACRE. APPLICATION BETWEEN JUNE THRU AUGUST
- A RATE EQUAL TO 60 LBS. OF AVAILABLE NITROGEN /ACRE. APPLICATION BETWEEN JUNE THRU AUGUST.


 6. ALL SEEDED AREAS WILL BE MULCHED WITH STRAW OR HAY MULCH AT A RATE OF 2.5 TONS/ACRE.

 7. FOR ALL DATES NOT COVERED UNDER THE GRASSING SCHEDULE THE DISTURBED SOIL SHALL BE
- TEMPORARILY STABILIZED USING POLYACRYLAMIDE.


 8. CONTRACTOR TO ENSURE THAT EXISTING ON SITE VEGETATION OUTSIDE THE LIMITS OF CONSTRUCTION IS PRESERVED AND THAT ALL DISTURBED PORTIONS OF THE SITE ARE STABILIZED.
- 9. ALL EROSION CONTROL DEVICES SHALL BE PROPERLY MAINTAINED DURING ALL PHASES OF CONSTRUCTION ACTIVITIES AND ALL DISTURBED AREAS HAVE BEEN STABILIZED. ADDITIONAL CONTROL DEVICES MAY BE REQUIRED DURING CONSTRUCTION IN ORDER TO CONTROL EROSION AND/OR OFFSITE SEDIMENTATION. ALL TEMPORARY CONTROL DEVICES SHALL BE REMOVED ONCE CONSTRUCTION IS COMPLETE AND THE SITE IS

APPROXIMATE FINISH DATE: MAY 5, 2022

APPROXIMATE FINISH DATE: MAY 5, 2023



1. ALL DISTURBED AREAS NOT INTENDED FOR PAVING SHALL BE STABILIZED USING TEMPORARY MEASURES Ds2 AND PERMANENT MEASURES Ds3.



MONITORING POINTS


MONITORING POINT LOCATIONS ARE SHOWN ABOVE:

1) MONITORING POINT

<u>SOILS</u>

Ghc GEORGEVILLE-URBAN LAND COMPLEX, 2 TO 8 PERCENT SLOPES

WeD WEDOWEE FINE SANDY LOAM, 10 TO 15 PERCENT SLOPES









North Campus Preliminary Grading

REA

BARE

APPROVED BY:

APPROVED BY:

BARE

Warch 1, 2022


NO SCALE

2021-0766

SCALE:

JOB No.

DRAWING No.





Erosion Plan Campus Initial

March 1, 2022

1" = 40'

2021-0766







Intermediate Erosion Control Plan

March 1, 2022


1" = 40'


2021-0766














CODE	PRACTICE	DETAIL	MAP SYMBOL	DESCRIPTION
Ds1	DISTURBED AREA STABILIZATION (WITH MULCHING ONLY)		Ds1	ESTABLISHING TEMPORARY PROTECTION FOR DISTURBED AREAS WHERE SEEDLINGS MAY NOT HAVE A SUITABLE GROWING SEASON TO PRODUCE EROSION RETARDING COVER.
Ds2	DISTURBED AREA STABILIZATION (WITH TEMPORARY SEEDING)		Ds2	ESTABLISHING A TEMPORARY VEGETATIVE COVER WITH FAST GROWING SEEDINGS ON DISTURBED AREAS.
Du	DUST CONTROL ON DISTURBED AREAS		Du	CONTROLLING SURFACE AND AIR MOVEMENT OF DUST ON CONSTRUCTION SITE, ROADWAYS AND SIMILAR SITES.
Ss	SLOPE STABILIZATION		Ss	A PROTECTIVE COVERING USED TO PREVENT EROSION AND ESTABLISH TEMPORARY OR PERMANENT VEGETATION ON STEEP SLOPES, SHORE LINES, OR CHANNELS




SLOPE STABILIZATION Ss





NOTE:
1. INSTALL FILTER AFTER ANY ASPHALT PAVEMENT INSTALLATION. 2. WRAP 8" CONCRETE BLOCKS IN FILTER FABRIC AND SPAN ACROSS

- CATCH BASIN INLET. 3. FACE OPENINGS IN BLOCKS 4. LEAVE A GAP OF APPROXIMATELY
 4 INCHES BETWEEN THE CURB
 AND THE FILTERS TO ALLOW FOR
- OVERFLOW TO PREVENT HAZARDOUS PONDING. 5. INSTALL OUTLET PROTECTION BELOW STORM DRAIN OUTLETS.





CURB INLET FILTER "PIGS IN BLANKET

STEEL FRAME AND SILT FENCE INSTALLATION

- 1. DESIGN IS FOR SLOPES NO GREATER THAN 5% (NOT DESIGNED FOR CONCENTRATED FLOWS).


 2. THE STEEL POSTS SUPPORTING THE SILT FENCE MATERIAL SHOULD BE SPACED EVENLY AROUND THE PERIMETER OF THE INLET (MAXIMUM OF 3'
- 3. THE STEEL POSTS SHOULD BE SECURELY DRIVEN AT LEAST 18" DEEP. 4. THE FABRIC SHOULD BE ENTRENCHED AT LEAST
- 12" AND THEN BACKFILLED WITH CRUSHED STONE OR COMPACTED SOIL.





FABRIC AND SUPPORTING FRAME FOR **INLET PROTECTION** N.T.S.

> GSWCC GEORGIA SOIL AND WATER CONSERVATION COMMISSION Robert Banks Tate Level II Certified Design Professiona
> CERTIFICATION NUMBER
> 000052948
>
>
> ISSUED:
> 05/01/2017
> EXPIRES:
> 05/01/2023





NOTES:

1. USE STEEL OR WOOD POSTS OR AS SPECIFIED BY THE EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN.

SEDIMENTATION, AND POLLUTION 2. HEIGHT (*) IS TO BE SHOWN ON THE EROSION, SEDIMENTATION, AND POLLUTION CONTROL PLAN.

FRONT VIEW







EXIT DIAGRAM

CRUSHED STONE **CONSTRUCTION OUTLET**









March 1, 2022

AS SHOWN

2021-0766

C405

CHECKED BY:

APPROVED BY:

DRAWING No.

INSTALLATION:

APPLY MULCH OR TEMPORARY GRASSING TO ALL EXPOSED AREAS WITHIN

APPLICABLE TO GRADED OR CLEARED AREAS WHERE SEEDINGS MAY NOT HAVE A SUITABLE GROWING SEASON TO PRODUCE AN EROSION

RETARDANT COVER.

• MULCH CAN BE USED AS A SINGULAR EROSION CONTROL DEVICE FOR UP TO 6 MONTHS.APPLY AT THE APPROPRIATE DEPTH. REFER TO TABLE 1 FOR SPECIFIC MATERIALS.

SITE PREPARATION	GRADE TO PERMIT THE USE OF EQUIPMENT FOR APPLYING AND ANCHORING MULCH INSTALL NEEDED EROSION CONTROL MEASURES SUCH AS DIKES, BERMS, AND SEDIMENT BARRIERS. LOOSEN COMPACTED SOIL TO A MINIMUM DEPTH OF 3".
APPLYING MULCH	 APPLY DRY STRAW OR HAY AND WOOD CHIPS UNIFORMLY BY HAND OR BY MECHANICAL EQUIPMENT. APPLY 20-30 LBS OF NITROGEN/ACRE IF THE AREA WILL EVENTUALLY BE COVERED WITH PERENNIAL VEGETATION. APPLY POLYETHYLENE FILM ON EXPOSED AREAS.
ANCHORING MULCH	PRESS STRAW OR HAY INTO THE SOIL WITH A DISK HARROW IMMEDIATELY AFTER APPLICATION.TACKIFIERS MAY BE USED WHEN SPREADING MULCH WITH BLOWER—TYPE EQUIPMENT. ANCHOR WOOD WASTE USING THE APPROPRIATE SIZE NETTING TRENCH POLYETHYLENE AT THE TOP AS WELL AS INCREMENTALLY AS NECESSARY.

MULCHING APPLICATION REQUIREMENTS:

MATERIAL	RATE	DEPTH
STRAW OR HAY		2" TO 4"
WOOD WASTE, CHIPS, SAWDUST, BARK		2" TO 3"
POLYETHYLENE FILM	SECURE WITH SOIL, ANCHORS, WEIGHTS	
WOOD WASTE, CHIPS, SAWDUST, BARK	SEE MANUFACTURER'S RECOMENDATIONS	

MAINTENANCE THE APPROPRIATE DEPTH AND 90% COVER SHALL BE MAINTAINED AT ALL TIMES.

DISTURBED AREA STABILIZATION (WITH MULCHING ONLY) Ds1

TEMPORARY METHODS:

MULCHES (SEE Ds1)

TO BIND MULCH MATERIAL.

SEE Ds1 - DISTURBED AREA STABILIZATION (MULCHING ONLY). REFER TO SPECIFICATION Tac

- TACKIFIERS FOR THE USE OF SYNTHETIC RESIN

VEGETATIVE COVER (SEE Ds2)

SEE Ds2 - DISTURBED AREA STABILIZATION

(WITH TEMPORARY SEEDING).

SPRAY-ON ADHESIVES

FOR USE ON MINERAL SOILS NOT MUCK SOILS. REFER TO SPECIFICATION Tac — TACKIFIERS. DESIGNED TO ROUGHEN AND BRING CLODS TO THE SOIL SURFACE. BEGIN PLOWING ON WINDWARD SIDE OF SITE. USE CHISEL-TYPE PLOWS TO ACHIEVE DESIRED EFFECT. THIS IS AN EMERGENCY MEASURE

TILLAGE

TO BE USED BEFORE WIND EROSION STARTS. SPRINKLE THE SITE WITH WATER UNTIL THE SURFACE IS WET. REPEAT AS NEEDED.

BARRIERS

IRRIGATION

USE SOLID BOARD FENCE, SNOW FENCE, BURLAP FENCE, CRATE WALLS, BALES OF HAY OR SIMILAR MATERIAL TO CONTROL AIR CURRENTS AND SOIL BLOWING. PLACE BARRIERS AT RIGHT ANGLES AT INTERVALS OF 15X THEIR HEIGHT TO CONTROL WIND

CALCIUM CHLORIDE

APPLY AT A RATE TO KEEP THE SURFACE MOIST.

PERMANENT METHODS:

PERMANENT VEGETATION

SEE Ds3 - DISTURBED AREA STABILIZATION (WITH PERMANENT SEEDING). EXISTING TREES AND LARGE SHRUBS MAY AFFORD VALUABLE PROTECTION IF LEFT

STONE


COVER SURFACE WITH CRUSHED STONE OR COARSE GRAVEL. SEE SPECIFICATION Cr —CONSTRUCTION ROAD

SEE SPECIFICATION Tp - TOP SOILING

TOP SOILING

PROHIBIT TRAFFIC ON SURFACE AFTER SPRAYING. SUPPLEMENT SURFACE COVERING AS NEEDED.

DUST CONTROL ON DISTURBED AREAS Du



GERMINATION OF THE SEED.

APPLY MULCH OR TEMPORARY GRASSING TO ALL EXPOSED AREAS WITHIN 14 DAYS OF DISTURBANCE.
 APPLICABLE TO ROUGH GRADED THAT WILL BE EXPOSED FOR LESS THAN 6 MONTHS.
 COORDINATE WITH PERMANENT MEASURES TO ENSURE ECONOMICAL AND EFFECTIVE STABILIZATION.
 TAKE NOTE OF WHICH SPECIES ARE NOT APPRAISE FOR COMPANION CROP PLANTINGS.

WHEN THE SOIL HAS BEEN SEALED BY RAINFALL OR CONSISTS OF SMOOTH CUT SLOPES, SCARIFY THE SOIL IN

WHEN THE SOIL HAS BEEN SEALED BY RAINFALL OR CONSISTS OF SMOOTH CUT SLOPES, SCARIFY THE SOIL IN ORDER PROVIDE A PLACE FOR THE SEED TO LODGE AND GERMINATE.
APPLY AGRICULTURAL LIME AT THE RATE DETERMINED BY THE SOIL PH TEST.
APPLY LIME BEFORE LAND PREPARATION AND INCORPORATE WITH A DISK, RIPPER, OR CHISEL.
ON STEEP SLOPES, APPLY FERTILIZER HYDRAULICALLY.
SELECT GRASS, OR GRASS—LEGUME MIXTURES BASED ON THE AREA AND SEASON OF THE YEAR.
APPLY SEED UNIFORMLY BY HAND, CYCLONE SEEDER DRILL, CULTI—PACKER—SEEDER, OR HYDRAULIC SEEDER.
THE APPROPRIATE DEPTH OF PLANTING IS 10X THE SEED PLANTER
APPLY IRRIGATION AT A RATE THAT WILL NOT CAUSE RUNOFF AND EROSION. THOROUGHLY WET THE SOIL TO INSURE GERMINATION OF THE SEED.

TEMPORARY PLANT SPECIES, SEEDING RATES & PLANTING DATES

	RATES PER	RATES PER ACRE	PLANTING DATES BY REGION			
SPECIES	1000 SQ. FT.	RATES PER ACRE	M-L	Р	С	
BARLEY, ALONE BARLEY, IN MIXTURES	3.30 LBS 0.60 LBS	0 BU 0.5 BU	9/1–10/31	9/15–11/15	10/1-12/31	
LESPEDEZA, ANNUAL LESPEDEZA, IN MIXTURES	0.90 LBS 0.20 LBS	40 LBS 10 LBS	3/1-3/31	3/1-3/31	2/1-2/28	
LOVEGRASS, ALONE LOVEGRASS, IN MIXTURES	0.10 LBS 0.05 LBS	4 LBS 2 LBS	4/1-5/31	4/1-5/31	3/1-5/31	
MILLET, IN BROWNTOP MILLET, IN MIXTURES	0.90 LBS 0.20 LBS	40 LBS 10 LBS	4/15-6/15	4/15-6/30	4/15-6/30	
MILLET, PEARL	1.10 LBS	50 LBS	5/15-7/15	5/1-7/31	4/15-8/15	
OATS, ALONE OATS, IN MIXTURES	2.99 LBS 0.70 LBS	4 LBS 1.0 LBS	9/15-11/15	9/15-11/15	9/15-11/15	
RYE (GRAIN), ALONE RYE, IN MIXTURES	3.90 LBS 0.60 LBS	3 BU 0.5 BU	8/15–10/31	9/15–11/30	10/1-12/31	
RYEGRASS	0.90 LBS	40 LBS	8/15-11/15	9/1-12/31	9/15-12/31	
SUDANGRASS	1.40 LBS	60 LBS	5/1-7/31	5/1-7/31	4/1-7/31	
TRITICALE, ALONE TRITICALE, IN MIXTURES	3.30 LBS 0.60 LBS	3 BU 0.5 BU	N/A	N/A	10/15–11/30	
WHEAT, ALONE WHEAT, IN MIXTURES	4.10 LBS 0.70 LBS	3 BU 0.5 BU	9/15–11/30	10/1-12/15	10/15-12/31	

UNUSUAL SITE CONDITIONS MAY REQUIRE HEAVIER SEEDING RATES.
SEEDING DATES MAY NEED TO BE ALTERED TO FIT TEMPERATURE VARIATIONS AND LOCAL CONDITIONS. 3. SEEDING RATES ARE BASED ON PURE LIVE SEED (PLS).


FERTILIZER REQUIREMENTS FOR TEMPORARY VEGETATION

TYPES OF SPECIES	PLANTING YEAR	FERTILIZER (N-P-K)	RATE (LBS/ACRE)	N TOP DRESSING RATES (LBS/ACRE)
	FIRST	6-12-12	1500	50-100
COOL SEASON GRASSES	SECOND	6-12-12	1000	
	MAINTENANCE	10–10–10	400	30
	FIRST	6-12-12	1500	50–100
COOL SEASON GRASSES & LEGUMES	SECOND	10–10–10	1000	
	MAINTENANCE	10-10-10	400	
TEMPORARY COVER CROPS SEEDED ALONE	FIRST	10–10–10	500	30
	FIRST	6-12-12	1500	50-100
WARM SEASON GRASSES	SECOND	6-12-12	800	50–100
	MAINTENANCE	10-10-10	400	30

MAINTENANCE:

RESEED AREAS WHERE AN ADEQUATE STAND OF TEMPORARY VEGETATION FAILS TO EMERGE.
IF OPTIMUM CONDITIONS FOR TEMPORARY VEGETATION IS LACKING, MULCH CAN BE USED AS A SINGULAR EROSION CONTROL DEVICE.

DISTURBED AREA STABILIZATION (WITH TEMPORARY SEEDING) Ds2



NOTES:

1. CONTRACTOR TO MAINTAIN DURING CONSTRUCTION AND REMOVE AT THE END OF THE PROJECT.

2. HAUL WASTE MATERIAL TO AN APPROVED DISPOSAL SITE. CONCRETE WASHOUT AREA DETAIL

PROJECT NUMBER:

WIDTH CHECK:

2021-0766

PROJECT NAME: ANGC - NORTH CAMPUS BORROW EXCAVATION

PASSED

GEORGIA TEMPORARY SEDIMENT TRAP					
SEDIMENT TRAP NUMBER: TEMPOR	RARY SEDIMENT TRAP 1				
DRAINAGI	5 BASIN				
SURFACE AREA OF TRAP (SF):	9448.14				
STORAGE REQUIRED (SF):	138764.88				
STORAGE REQUIRED (AC):	3.19				
DISTURBAINCE TYPE:	LIGHT				
REQUIRED TRAP SIZE (CY/AC):	.67				
REQUIRED STORAGE (CF):	5762.76				
SUPPLIED STORAGE (CF):	11337.77				
SEDIMENTITI	IAP SIZING				
SED)MENTIRAPHEIGHT (FI)					
EMBANKMENT HEIGHT (FT):	4.5				
WIDTH OF EMBANKMENT (FT):	4.5				
REQUIRED SURFACE AREA (SQFT):	4802.30				
LENGTH TO WIDTH RATIO:	2:01				
EMBANKMENT SLOPE:	3:01				
TRAP LENGTH:	106				
TRAP WIDTH:	53				
REQUIRED CLEAN OUT HEIGHT (FT):	1.00				
DESIGN C	HECKS				
STORAGE:	PASSED				
DRAINAGE BASIN SIZE	PASSED				
DEPTH CHECK:	PASSED				

RANGE FROM 67-134 CY/AC


MAXIMUM DEPTH OF 4 FEET MAXIMUM DEPTH OF 5.5 FEET MINIMUM WIDTH OF 3 FEET

MINIMUM OF 2:1 MINIMUM OF 3:1



-NO EXCAVATION, TRENCHING, GALVANIZED METAL -TILLING, GRUBBING, VEHICLE, POST SUNK A OR EQUIPMENT STORAGE MINIMUM OF 1'-0" BELOW GRADE. SET WITHIN LIMITS OF TREE PROTECTION FENCING. 10' ON CENTER. -6' TEMPORARY CHAIN

CHAIN LINK FENCE DETAIL



BARRIER CONSTRUCTED TO PROTECT TREE TRUNK, CROWN, AND ROOT SYSTEM FROM INJURY. BARRIERS SHALL BE LOCATED AT THE LIMITS OF THE TREE'S CRITICAL ROOT ZONE (A RADIUS OF ONE AND A HALF FEÈT PER INCH OF THE TREE'S DIAMETER AT BREAST HEIGHT). BARRIER SHALL BE KEPT IN GOOD CONDITION FOR THE DURATION OF THE PROJECT AND IS TO REMAIN IN PLACE UNTIL THE NOTICE OF TERMINATION.

FOR ADDED PROTECTION - PROVIDE 4" DEEP ORGANIC MULCH OVER ANY UNPROTECTED ROOT ZONE. - PROVIDE TEMPORARY IRRIGATION WHERE PRACTICAL AND FEASIBLE.

> Robert Banks Tate Level II Certified Design Professional
> CERTIFICATION NUMBER
> 000052948
>
>
> ISSUED:
> 05/01/2017
> EXPIRES:
> 05/01/2023

DRAWN BY: CHECKED BY: ____ March 1, 202 AS SHOWN

DRAWING No.

2021-076